Details of Grid Events during the Month of September 2026 in Northern Region

Sl No.	Category of Grid Event (GI 1or GI 2/ GD-1 to GD-5)	Affected Area	Time and Date of occurrence of Grid Event	Time and Date of Restoration	Duration (HH:MM)	Loss of generation / loss of load during the Grid Event		% Loss of generation / loss of load w.r.t Antecedent Generation/Load		Antecedent Generation/Load in the Regional Grid*		Brief details of the event (pre fault and post fault system conditions)	Elements Tripped
						Generation Loss(MW)	Load Loss (MW)	% Generation Loss (MW)	% Load Loss (MW)	Antecedent Generation (MW)	Antecedent Load (MW)		
1	GD-1	Uttarakhand	02-09-2026 13:16	02-09-2026 14:02	00:46	0	187	0.00%	0.25%	72805	76258	i)220/132kV Roorkee(UK) S/s has double main and transfer bus scheme at 220kV level. 220kV Roorkee(UK) is connected with 400/220 kV Roorkee(PG) & 220kV Nara(UP) through 220 kV Roorkee(PG)-Roorkee(UK) (PTCUL) Ckt & 220 KV Nara(UP)-Roorkee(UK) (UP) Ckt respectively. ii)As reported, under antecedent system conditions, 220 KV Nara(UP)-Roorkee(UK) (UP) Ckt was tripped at 03:56 hrs on 02.09.2026 due to R-N phase to earth fault. As a result, 220 kV Roorkee(PG)-Roorkee(UK) (PTCUL) Ckt was the only source for 220kV Roorkee(UK) s/s. As per SCADA, 220 kV Roorkee(PG)-Roorkee(UK) (PTCUL) Ckt was carrying ~187 MW power from Roorkee(PG) to Roorkee(UK) station. iii)As reported, at 13:16 hrs, 220 KV Roorkee(PG)-Roorkee(UK) (PTCUL) Ckt tripped due to Y-N Phase to earth fault with fault current of Iy=2.17kA, and fault distance of 7.3KM from Roorkee(UK); fault was sensed in zone-2 from Roorkee(UK). iv)Tripping of the 220 kV Roorkee(PG)–Roorkee(UK)(PTCUL) ckt resulted in the blackout of 220kV Roorkee(UK). v)As per PMU at Roorkee(PG), Y-N Phase to earth fault was observed with fault clearance time of ~400 msec. vi)As per SCADA, change in demand of approx. 187 MW was observed in Uttarakhand control area.	1)220 kV Roorkee(PG)-Roorkee(UK) (PTCUL) Ckt-1
2	GI-2	Haryana	04-09-2026 18:10	04-09-2026 19:23	01:13	0	0	0.00%	0.00%	54590	70027	i)During the antecedent conditions, the 800 kV HVDC Champa–Kurukshetra link was carrying a total of ~2540 MW of power from Champa to Kurukshetra (~635 MW on each pole) (as per SCADA). ii)As reported, at 18:10 hrs, Pole-2 of 800 kV HVDC Champa–Kurukshetra blocked due to false INBS current value in Lane-2, which resulted in latching of DC Differential Protection in Main-1 and Main-2 of Lane-2. Following blocking of Pole-2, one of the associated disconnectors at Champa(WR) end failed to open; as a result, “Failed to Deparallel” alarm raised. Consequently, CAT-B protection was initiated, and Pole-4 was blocked at 18:11 hrs. iii)As per the PMU at Kurukshetra(PG), no fault was observed; however, fluctuation in voltage was observed. iv)As per SCADA, no change in demand was observed in the Haryana control area, and no significant change in the power order was observed, as the power flow shifted to the other two poles.	1) 800 KV HVDC Kurukshetra(PG) Pole-2 2) 800 KV HVDC Kurukshetra(PG) Pole-4
3	GI-2	Haryana	04-09-2026 18:42	04-09-2026 19:44	01:02	0	0	0.00%	0.00%	54692	69123	i)During the antecedent conditions, the 800 kV HVDC Champa–Kurukshetra link was carrying a total of ~2540 MW of power from Champa to Kurukshetra (~1270 MW each on Pole-1 & Pole-3) (as per SCADA). Pole-2 & Pole-4 were tripped during the 18:10 hrs event. ii)At 18:42 hrs, Pole-1 and Pole-3 of 800 kV HVDC Champa–Kurukshetra were blocked due to initiation of CAT-B protection. As reported, Bipole-1 Lane-1 was changed over from Lane-2 to resolve bit overflow and stalled communication issue. However, Lane-1 took 3.24 sec to become active, resulting in delay in communication between Bipole-1, Bipole-2 and Master control. Subsequently, Bipole-2 declared its optical link to Bipole-1 faulty, resulting in initiation of CAT-B signal in Pole-1 and Pole-3. iii)As per the PMU at Kurukshetra (PG), no fault was observed; however, fluctuation in voltage was observed. iv)As per SCADA, no change in demand was observed in the Haryana control area, and ~2540 MW change in the power order was observed.	1) 800 KV HVDC Kurukshetra(PG) Pole-1 2) 800 KV HVDC Kurukshetra(PG) Pole-3
4	GD-1	Rajasthan	07-09-2026 07:02	07-09-2026 12:13	05:11	242	0	0.46%	0.00%	52323	65473	i)220 kV ASSPL(IP) has a double main bus scheme. Solar and BESS generation of ASSPL(IP) is evacuated through the 220 kV ASSPL_SL_BKN2-Bikaner_2(PBTSL) (ASSPL_BKN2) Ckt. ii)During antecedent conditions, as per SCADA, ASSPL(IP) was generating ~20 MW from solar and ~222 MW from BESS, with cumulative generation of ~242 MW being evacuated through the 220 kV ASSPL_SL_BKN2-Bikaner_2(PBTSL) (ASSPL_BKN2) Ckt. iii)As reported, at 07:02 hrs, the 400 kV Bikaner_2(PBTSL)-Bikaner_3(PBNTL) (P_Vataman_TL) Ckt-2 tripped due to a Y-N phase-to-earth fault, with a fault current of 1.6 kA from Bikaner_2 (PG) (exact location of the fault is yet to be shared). iv)As reported, at the same time, the 220 kV ASSPL_SL_BKN2-Bikaner_2(PBTSL) (ASSPL_BKN2) Ckt tripped due to a Y-N phase-to-earth fault. As per the DR at Bikaner_2(PG), the fault current was 29 kA, and the fault was sensed in Z-2 from Bikaner_2(PG). The fault distance was 2.19 km from Bikaner_2(PG). This led to a complete blackout of the 220 kV ASSPL(IP) station. v)As per the PMU at Bikaner_2(PG), a Y-N phase-to-earth fault was observed with a fault clearing time of 80 msec. vi)As per SCADA, a generation loss of approximately 242 MW at ASSPL(IP) was observed.	1) 400 KV Bikaner_2 (PBTSL)-Bikaner_3(PBNTL) (P_Vataman_TL) Ckt-2 2) 220 KV ASSPL_SL_BKN2-Bikaner_2 (PBTSL) (ASSPL_BKN2) Ckt-1
5	GI-1	Uttarakhand & Himachal Pradesh	07-09-2026 14:46	07-09-2026 16:26	01:40	0	127	0.00%	0.17%	70865	74674	i)220 kV Khodri(UK) Substation has a double main bus bar system with 4 x 60 MW generating units. 220/132 kV Majri(HP) has a double main bus scheme at both 220 kV & 132 kV levels, with 2 x 30 MW generating units connected at the 132 kV level. ii)During the antecedent condition, as reported, 220 kV Khodri(UK)-Majri(HP) (UK) CKT-1 and CKT-2 were carrying ~50 MW load each, and the 100 MVA 220/132 kV ICT at Khodri(UK) was not carrying any load. iii)As reported, at 14:46 hrs, 220 kV Khodri(UK)-Majri(HP) (UK) Ckt-2 tripped from Khodri(UK) end due to operation of directional earth fault protection due to a B-N phase-to-earth fault with a fault current of 2.2 kA from Khodri(UK) end (exact fault location is yet to be shared). iv)At the same time, 220 kV Khodri(UK)-Majri(HP) (UK) Ckt-1 tripped from Khodri(UK) end due to a B-N phase-to-earth fault with a fault current of 2.3 kA and a fault distance of 20.28 KM from Khodri(UK); the fault was sensed in Z-1 from Khodri(UK). v)At the same time, 100 MVA 220/132 kV ICT at Khodri(UK) also tripped due to the operation of earth fault protection. vi)As reported, tripping of 220 kV Khodri(UK)-Majri(HP) (UK) Ckt-1 and Ckt-2 resulted in ~60 MW load loss at Majri(HP). vii)As per PMU at Dehradun(PG), a B-N phase-to-earth fault was observed in the system, with delayed fault clearance of 400 msec. viii)As per SCADA, there was no load loss in Himachal control area, ~67 MW load loss in Uttarakhand control area, and there was no generation loss in Himachal or Uttarakhand control area. However, SLDC Himachal reported load loss of ~60 MW load loss in HP control area.	1) 220 kV Khodri(UK)-Majri(HP) (UK) Ckt-1 2) 220 kV Khodri(UK)-Majri(HP) (UK) Ckt-2 3) 100MVA 220/132kV ICT at Khodri(UK)
6	GI-2	Uttar Pradesh	10-09-2026 13:54	10-09-2026 14:10	00:16	0	99	0.00%	0.12%	73740	80402	i)400/220kV Gorakhpur(UP) has double main and transfer bus scheme at both 400kV level and 220kV level. ii)Under antecedent conditions, as reported, 220 KV Gorakhpur- Hata (UP) Ckt-2, 220 KV Gorakhpur- Gorakhpur New (UP) Ckt-1, 220 KV Gorakhpur- Khorabar (UP) Ckt-1, 400/220 kV 500 MVA ICT 1 at Gorakhpur(UP), and 400/220 kV 315 MVA ICT 3 at Gorakhpur(UP) were connected with 220kV Bus-1. 220 KV Gorakhpur- Hata (UP) Ckt-1, 220 KV Gorakhpur- Gorakhpur New (UP) Ckt-2, 220 KV Gorakhpur- Gorakhpur2 (UP) Ckt-1, and 400/220 kV 500 MVA ICT 2 at Gorakhpur(UP) were connected with 220kV Bus-2. As per SCADA, loading of ICT-1, ICT-2, and ICT-3 were ~232 MW, ~215 MW, & ~147 MW, respectively. 220 KV Gorakhpur- Deora (UP) Ckt was under outage. iii)As reported, at 13:54 hrs, while charging 220 KV Gorakhpur- Deora (UP) Ckt, bus bar differential protection of bus-2 operated, as earth switch was not opened before closing bus-side isolator, resulted in tripping of Bus-2 along with all the elements connected with it (exact reason for operation of bus bar protection is yet to be shared). iv)As per PMU at Lucknow(PG), Y-N phase to earth fault was observed with fault clearing time of 80 msec. v)As per SCADA, change in demand of approx. 99 MW was observed in UP control area.	1) 220 KV Gorakhpur- Hata (UP) Ckt-1 2) 220 KV Gorakhpur- Gorakhpur New (UP) Ckt-2 3) 220 KV Gorakhpur- Gorakhpur2 (UP) Ckt-1 4) 400/220 kV 500 MVA ICT 2 at Gorakhpur(UP)
7	GD-1	Uttar Pradesh	10-09-2026 14:12	10-09-2026 15:16	01:04	0	501	0.00%	0.62%	73736	80653	i)400/220kV Gorakhpur(UP) has double main and transfer bus scheme at both 400kV level and 220kV level. ii)Under antecedent conditions, as reported, after the event on 13:54 hrs, Bus-2 was charged with 220 KV Gorakhpur- Gorakhpur2 (UP) Ckt-1 and 220 KV Gorakhpur- Hata (UP) Ckt-1; however bus coupler was still out resulted in split bus operation at 220kV Gorakhpur(UP). 400/220kV 500 MVA ICT-2 which was tripped during 13:54 hrs event was still under outage. 220 KV Gorakhpur- Hata (UP) Ckt-2, 220 KV Gorakhpur- Gorakhpur New (UP) Ckt-1, 220 KV Gorakhpur- Khorabar (UP) Ckt-1, 400/220 kV 500 MVA ICT 1 at Gorakhpur(UP), and 400/220 kV 315 MVA ICT 3 at Gorakhpur(UP) were connected with 220kV Bus-1. Loadings of ICT-1 and ICT-3 were ~312 MW and ~198 MW, respectively. iii)As reported, at 14:12 hrs, while synchronizing 220kV Main Bus-1 to 220kV Main Bus-2, heavy flashing occurred on LV side isolator of ICT-3, which led to operation of Bus-bar protection, as a result 220kV Bus-1 and 220kV Main Bus-2 tripped, led to the tripping of all 220kV elements. iv)Further, it was reported that the HV-side CB of the 315 MVA ICT-III opened with a delay, resulting in the operation of the LBB protection. Consequently, the elements connected to the 400 kV Main Bus-I also tripped. These cascading trippings ultimately resulted in a blackout of the 400 kV S/S Gorakhpur. v)As per at Lucknow(PG), R-N phase to earth fault followed by R-N phase to earth fault was observed with fault clearing time of 80 msec each. vi)As per SCADA, change in demand of approx. 511 MW was observed in UP control area. However, as reported by SLDC UP, load loss of approx. 501 MW occurred in UP control area.	1) 220 KV Gorakhpur- Gorakhpur New (UP) Ckt-1 2) 220 KV Gorakhpur- Hata (UP) Ckt-1 3) 220 KV Gorakhpur- Hata (UP) Ckt-2 4) 220 KV Gorakhpur- Gorakhpur2 (UP) Ckt-1 5) 220 KV Gorakhpur- Khorabar (UP) Ckt-1 6) 400/220 kV 500 MVA ICT 1 at Gorakhpur(UP) 7) 400/220 kV 315 MVA ICT 3 at Gorakhpur(UP) 8) 400 KV Azamgarh-Gorakhpur (UP) Ckt-1 9) 400 KV Gorakhpur(PG)-Gorakhpur(UP) (PG) Ckt-1 10) 400 KV Gorakhpur(PG)-Gorakhpur(UP) (PG) Ckt-2

Details of Grid Events during the Month of September 2026 in Northern Region

Sl No.	Category of Grid Event (GI 1or GI 2/ GD-1 to GD-5)	Affected Area	Time and Date of occurrence of Grid Event	Time and Date of Restoration	Duration (HH:MM)	Loss of generation / loss of load during the Grid Event		% Loss of generation / loss of load w.r.t Antecedent Generation/Load		Antecedent Generation/Load in the Regional Grid*		Brief details of the event (pre fault and post fault system conditions)	Elements Tripped
						Generation Loss(MW)	Load Loss (MW)	% Generation Loss (MW)	% Load Loss (MW)	Antecedent Generation (MW)	Antecedent Load (MW)		
8	GD-1	Rajasthan	11-09-2026 14:51	11-09-2026 18:29	03:38	154	0	0.21%	0.00%	71647	79170	i)220kV KREPL(IP) has double main bus scheme. Generation of KREPL(IP) evacuated through 220 KV Bikaner_2 (PBTSL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) Ckt. ii)During antecedent conditions, as per SCADA, KREPL(IP) was generating ~154 MW. iii)As reported, at 14:51 hrs, 220 KV Bikaner_2(PBTSL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) Ckt tripped due to operation of differential protection at both ends due to B-N phase to earth fault with fault current of 1.82kA at Bikaner_2(PG) end (exact location of fault is yet to be shared). As per DR at Bikaner_2(PG) end, AR attempt was successful at Bikaner_2(PG) end. iv)This tripping led to complete blackout of 220kV KREPL(IP) station. v)As per PMU at Bikaner_2(PG), B-N phase to earth fault was observed with fault clearing time of 80 msec. vi)As per SCADA, generation loss of approx. 154 MW at KREPL(IP) was observed.	1) 220 KV Bikaner_2 (PBTSL)-KHIDRAT_REPL_SL_BKN2 (KHIDRAT_REPL) Ckt-1
9	GD-1	Haryana	15-09-2026 17:37	16-09-2026 01:36	07:59	0	80	0.00%	0.11%	59409	74233	i)During the antecedent conditions, the 500 kV HVDC Mundra–Mahindergarh(APL) was transmitting a total of ~1520 MW from Mundra(WR) to Mahindergarh(NR), with ~760 MW on each pole (as per SCADA). ii)As reported, at 17:30 hrs, Pole-2 of the 500 kV HVDC Mundra–Mahindergarh(APL) tripped from the Mundra(WR) end due to the loss of both sources of auxiliary supply. Following the tripping of Pole-2, there was no change in the power order, as the entire power was transferred to Pole-1. Since the capacity of a single pole is 1250 MW, the power order was gradually reduced and reached ~1278 MW at 17:37 hrs. iii)At 17:37 hrs, Pole-1 of the 500 kV HVDC Mundra–Mahindergarh was blocked. As reported by APL, the electrode line conductor was broken between Towers 353 and 354. Consequently, the “Electrode Line Protection 60EL – Prewarning” and “Electrode Line Protection 60EL-2 – Forced Retard” alarms were initiated, resulting in the blocking of Pole-1 of the 500 kV HVDC Mundra–Mahindergarh. iv)As reported by APL, the SPS Case-2 signal was sent to all configured load stations from the Mahindergarh(APL) end. However, only Rajasthan reported load relief of ~80 MW, due to the tripping of the 132 kV Alwar–Ramgarh Ckt, 132 kV Alwar–TELCO Ckt, and 132 kV Ratangarh–Sadarsahar Ckt. SLDC Haryana reported the tripping of 220 kV Dhanonda–Lula Ahir Ckt-1 and Ckt-2; however, no load relief was observed due to these trippings. No tripping due to SPS operation was reported by Uttar Pradesh or Punjab. v)As per the PMU data at Mahindergarh(APL), no fault was observed; however, voltage fluctuations were observed. vi)As per SCADA, no change in demand was observed in the Haryana, UP, Rajasthan and Punjab control area; however, SLDC Rajasthan reported ~80 MW load loss due to operation of SPS. Approx 1278 MW change in the power order was observed in HVDC Mundra-Mahindergarh (as per SCADA).	1) 500 KV HVDC Mahindergarh(APL) Pole-1 2) 500 KV HVDC Mahindergarh(APL) Pole-2
10	GI-1	Jammu and Kashmir	20-09-2026 17:41	21-09-2026 00:35	06:54	0	150	0.00%	0.21%	53660	70683	i)220/132 kV Bishnah(JK) S/s has a double main bus scheme at the 220 kV level. ii)During the antecedent condition, as reported, 220/132 kV Bishnah(JK) S/s was operating in bus-split mode at both 220 kV and 132 kV levels. 220 kV Samba(PG)–Bishnah(JK) (JK) Ckt and 220 kV Heera Nagar–Bishnah(JK) Ckt were feeding different loads under bus-split operation. 220 kV Samba(PG)–Bishnah(JK) (JK) Ckt. was carrying ~169 MW (as per SCADA). iii)As reported, at 17:41 hrs, the 220 kV Samba(PG)–Bishnah(JK) (JK) Ckt-1 tripped from Bishnah(JK) end due to burning of the R-phase CT dropper at the Bishnah(JK) end (detail of protection operated is yet to be shared). Due to the bus-split operation, tripping of the 220 kV Samba(PG)–Bishnah(JK) (JK) Ckt-1 resulted in load loss. iv)As per the PMU data at Samba(PG), no fault was observed. v)As per SCADA, a change in demand of ~150 MW was observed in the J&K Control Area.	1) 220 KV Samba(PG)-Bishnah(JK) (PDD JK) Ckt-1
11	GI-1	Jammu and Kashmir	20-09-2026 11:42	20-09-2026 20:56	09:14	0	142	0.00%	0.20%	67083	70933	i)220/132 kV Gladni(JK) S/s has a double-main-bus scheme at 220 kV. The 220 kV Gladni(JK) S/s is connected to Salal(NH) through 220 kV Salal(NH)-Gladni(JK) (PG) Ckt-1 and Ckt-2, and to 220 kV Chowadhi(JK) through the 220 kV Chowadhi-Gladni (JK) Ckt. ii)Under the antecedent condition, as reported, 220 kV Gladni(JK) S/s was operating in bus-split mode. 220 kV Salal(NH)-Gladni(JK) (PG) Ckt-1 and Ckt-2, 220/132 kV, 150 MVA ICT-1, and 220/132 kV, 400 MVA ICT-3 were connected to Bus-1, while the 220 kV Chowadhi(JK)-Gladni(JK) Ckt and 220/132 kV, 160 MVA ICT-2 were connected to Bus-2. Both 220 kV buses were feeding separate loads. 220 kV Chowadhi(JK)-Gladni(JK) Ckt was carrying ~140 MW from Chowadhi(JK) towards Gladni(JK). iii)As reported, at 11:42 hrs, the 220 kV Chowadhi(JK)-Gladni(JK) Ckt tripped due snaping of conductor (exact fault details, nature of protection operated, and location of fault is yet to be shared). Due to the bus-split operation at Gladni(JK), tripping of this line resulted in load loss. iv)As per the PMU at Kishenpur(PG), a Y-N phase-to-earth fault followed by another Y-N phase-to-earth fault was observed, with a fault-clearing time of 80 msec in both cases. v)As per SCADA, a change in demand of ~142 MW was observed in the J&K Control Area.	1) 220 KV Chowadhi (JK)-Gladni(PDD) (PDD JK) Ckt-1
12	GD-1	Haryana	22-09-2026 19:57	22-09-2026 21:34	01:37	226	1273	0.39%	1.60%	57794	79564	i)220kV Samaypur (BBMB) S/s has a four-buses with a bus sectionalizer between Bus-2 and Bus-3 and a bus coupler between Bus-3 and Bus-4, Bus-1 and Bus-4 are directly connected to each other through an isolator. There are twelve 220kV lines connected at 220kV Samaypur(BB): three circuits with 220kV Ballabhgarh(BB), two with 220kV Faridabad Sec-58 (HR), one with 220kV Charkhi Dadri (BB), two with 220kV Palli (HR), two with 220kV Badshahpur(HR), one with 220kV Palwal(HR), and one with 220kV Harfali(HR). Four 400/220kV 500 MVA ICTs at Ballabhgarh(PG) are the power source for 220kV Samaypur(BB). ii)Under the antecedent system conditions, all buses, the bus sectionalizer, the bus coupler, and all 220kV circuits, except 220kV FARIDABAD SEC-58 (HV)-SAMAYPUR(BB) (PG) CKT-1, were in service. The 400/220kV 500 MVA ICTs at Ballabhgarh(PG) were carrying ~200MW each. Faridabad GPS Units 1 & 2 (137.75 MW each) and Unit 3 (156.07 MW) were in service, generating ~226 MW. The generation of Faridabad GPS (NTPC) was being evacuated through 220 KV Faridabad Sec-58 (HV)-Faridabad(NT) Ckt-1 & Ckt-2 and the 220 KV Palla (HV)-Faridabad(NT) Ckt. iii)As reported by BBMB, at 19:57 hrs, a Y-phase-to-ground fault occurred due to a blast in the Y-phase CT of the bus coupler (connected between Bus-3 and Bus-4). Later, this Y-N fault converted into a 3-phase fault as the CTs of the other two phases also caught fire. Due to the absence of bus bar protection at Samaypur(BB), all the 220kV circuits connected at 220kV Samaypur(BB) tripped. The 400/220kV 500 MVA ICT 1, 2 & 3 at Ballabhgarh(PG) also tripped due to the operation of overcurrent protection. As per DR of ICTs, fault clearing time was ~900 msec. The overcurrent protection of the bus sectionalizer (connected between Bus-2 and Bus-3) operated and isolated Bus-2, which remained charged through 400/220kV 500 MVA ICT-4 at Ballabhgarh(PG); however, all 220kV lines connected to Bus-2 tripped. DR of ICT-4, reveals that bus sectionalizer overcurrent protection was operated after the delay of ~300 msec. iv)As per the DR, 220 kV Charkhi Dadri-Samaypur (BB) Ckt-1, 220 kV Faridabad Sec-58 (HV)-Samaypur(BB) (PG) Ckt-2, and 220 kV Samaypur(BB)-Palli(HV) (HVPNL) Ckt-1 & Ckt-2 tripped due to the operation of Z-4 protection. The DR also reveals that 220 KV Samaypur(BB)-Badshahpur(HV) (HVPNL) Ckt-1 & Ckt-2 and 220 KV Ballabhgarh-Samaypur (BB) Ckt-3 sensed the fault in Z-4 but did not trip; they tripped later due to the 3-phase fault. v)At the same time, all three units of Faridabad GPS (NTPC) tripped. Units 1 and 3 tripped on operation of overcurrent protection, while Unit 2 tripped on operation of backup impedance protection. Since the lines from Samaypur (BB) had already tripped, the circuits connected to Faridabad GPS (NTPC) had become radial, so the tripping of the units resulted in a blackout of the 220 kV Faridabad GPS (NTPC). vi)At the same time, 220 KV Ballabhgarh(BB)-Badarpur(NT) (BB) Ckt-1 also tripped from the Badarpur end (the exact reason for tripping and the nature of the protection operated are yet to be shared). vii)As per the PMU at Ballabhgarh(PG), the Y-N fault converted into a 3-phase fault was observed, with a fault clearance time of ~920 msec. viii)As per SCADA, a change in demand of approx. 1003 MW was observed in the Haryana control area and approx. 270 MW in the Delhi control area; a generation loss of ~226 MW was observed at Faridabad GPS(NTPC).	1) 400/220 KV 500 MVA ICT 1 At Ballabhgarh(PG) 2) 400/220 KV 500 MVA ICT 2 At Ballabhgarh(PG) 3) 400/220 KV 500 MVA ICT 3 At Ballabhgarh(PG) 4) 220 KV Ballabhgarh-Samaypur (BB) Ckt-1 5) 220 KV Ballabhgarh-Samaypur (BB) Ckt-2 6) 220 KV Ballabhgarh-Samaypur (BB) Ckt-3 7) 220 KV Samaypur(BB)-Palli(HV) (HVPNL) Ckt-1 8) 220 KV Samaypur(BB)-Palli(HV) (HVPNL) Ckt-2 9) 220 KV Samaypur(BB)-Badshahpur(HV) (HVPNL) Ckt-1 10) 220 KV Samaypur(BB)-Badshahpur(HV) (HVPNL) Ckt-2 11) 220 KV Charkhi Dadri-Samaypur (BB) Ckt-1 12) 220 KV Faridabad Sec-58 (HV)-Samaypur(BB) (PG) Ckt-2 13) 220 KV Ballabhgarh(BB)-Badarpur(NT) (BB) Ckt-1 14) 137.75 MW Faridabad GPS - Unit 1 15) 137.75 MW Faridabad GPS - Unit 2
13	GD-1	Jammu and Kashmir	22-09-2026 16:06	22-09-2026 16:50	00:44	0	286	0.00%	0.35%	66736	81876	i)220/132kV Barn(JK) is connected with 400/220kV Kishenpur(PG) through 220 KV Kishenpur(PG)-Barn(JK) (PDD JK) Ckt-1 and Ckt-2. ii)During antecedent condition, all three 400/220kV 315 MVA ICTs were in service and were already operating above their rated capacity. ICT-1 & ICT-2 were carrying ~339 MVA each (~300 MW and ~157 MVAR) and was in increasing trend, and 220 KV Kishenpur(PG)-Barn(JK) (PDD JK) Ckt-1 and Ckt-2 were carrying ~170 MW each (as per SCADA). iii)As reported, at 16:06 hrs, 220 KV Kishenpur(PG)-Barn(JK) (PDD JK) Ckt-1 and Ckt-2 tripped due to operation of SPS at Kishenpur(PG). As per SPS logic at 400/220kV Kishenpur(PG), if loading of any 315MVA ICT at Kishenpur(PG) exceeds 110% of the rated capacity for 3 secs, 220 KV Kishenpur(PG)-Barn(JK) (PDD JK) D/C shall trip. iv)As 220 KV Kishenpur(PG)-Barn(JK) (PDD JK) D/C was the only 220kV source for 220/132kV Barn(JK) s/s, tripping of these circuits resulted in complete blackout of 220/132kV Barn(JK) s/s. v)As per PMU at Kishenpur(PG), no fault was observed in the system. vi)As per SCADA, change in demand of approx. 286 MW was observed in J&K control area.	1) 220 KV Kishenpur(PG)-Barn(JK) (PDD JK) Ckt-1 2) 220 KV Kishenpur(PG)-Barn(JK) (PDD JK) Ckt-2
14	GD-1	Haryana	22-09-2026 14:22	22-09-2026 16:05	01:43	0	511	0.00%	0.62%	71620	82011	i)220KV Samaypur(BBMB) has double main bus scheme. There are four 220kV Buses i.e., Bus-1, Bus-2, Bus-3 and Bus-4. 400/220kV 500 MVA ICT-1,2,3&4 at Ballabhgarh(PG) feeds the 220kV Samaypur S/s. 220kV Faridabad GPS (NTPC) has double main and transfer bus scheme. Faridabad GPS (NTPC) is connected with 220kV Faridabad Sec-58 (HR) through double circuit and with 220kV Palla (HR) and 220kV Faridabad Sec-78 (HR) through single circuits. ii)During the antecedent condition, 220 KV Faridabad Sec-58 (HV)-Samaypur Ckt-1 & Ckt-2 were carrying ~170 MW each. All three units of Faridabad GPS (NTPC) were under outage. iii)As reported, at 14:22 hrs, 220 KV Faridabad Sec-58 (HV)-Samaypur(BB) (HVPNL) Ckt-1 was hand tripped due to heavy spaking in Y-phase wave trap. This led to overloading of 220 KV Faridabad Sec-58 (HV)-Samaypur(BB) (HVPNL) Ckt-2, which further tripped due to overloading. iv)As reported, at the same time, 220 KV Samaypur(BB)-Palli(HV) (HVPNL) Ckt-1 & Ckt-2, 220/66 kV 100 MVA ICT-3 at Palli (HV), and 220/66 kV 160 MVA ICT-6 at Palli (HV) also tripped (exact nature of protection operated is yet to be shared. However, as per SCADA, power flow of 220 KV Samaypur(BB)-Palli(HV) (HVPNL) Ckt-1 & Ckt-2 was already zero at the time of event. v)As per PMU at Ballabhgarh(PG), no fault was observed in the system. vi)As per SCADA, change in demand of approx. 511 MW in Haryana control area was observed.	1) 220 KV Faridabad Sec-58 (HV)-Samaypur(BB) (HVPNL) Ckt-1 2) 220 KV Faridabad Sec-58 (HV)-Samaypur(BB) (PG) Ckt-2 3) 220 KV Samaypur(BB)-Palli(HV) (HVPNL) Ckt-1 4) 220 KV Samaypur(BB)-Palli(HV) (HVPNL) Ckt-2 5) 220/66 kV 100 MVA ICT-3 at Palli (HV) 6) 220/66 kV 160 MVA ICT-6 at Palli (HV)

Details of Grid Events during the Month of September 2026 in Western Region

Sl No.	Category of Grid Event (GI 1or GI 2/ GD-1 to GD-5)	Affected Area	Time and Date of occurrence of Grid Event	Time and Date of Restoration	Duration (HH:MM)	Loss of generation / loss of load during the Grid Event		% Loss of generation / loss of load w.r.t Antecedent Generation/Load in the Regional Grid during the Grid Event		Antecedent Generation/Load in the Regional Grid*		Brief details of the event (pre fault and post fault system conditions)	Elements Tripped
						Generation Loss(MW)	Load Loss (MW)	% Generation Loss (MW)	% Load Loss (MW)	Antecedent Generation (MW)	Antecedent Load (MW)		
1	GD-1	Gujarat	01-09-2026 19:59	01-09-2026 23:32	03:33	18	0	0.02%	0.00%	80952	64027	Complete outage of 220 kV Manza sub station On 01-09-2026, three protection-related operations occurred during First Time Charging and integration of the INGEL's (IndianOil NTPC Green Energy Private Limited) equipment with the 220 kV Bus at Powerica Manza substation. At 19:59 hrs, TBC bay tripped during charging of INGEL's transformer due to high inrush current. At 21:22 hrs, false Local Breaker Backup, LBB, operation during troubleshooting by INGEL resulted in tripping of 220 kV Jamkhambaliya-Manza-1 S/C, 220/33 kV Manza-ICT-1&2 owned by Powerica. Generation loss of 18 MW occurred at Manza Wind Power Plant due to loss of single evacuation path. 220 kV Jamkhambaliya-Manza-1 S/C was charged at 22:33 hrs. At 22:46 hrs, false Local Breaker Backup, LBB, operated again during troubleshooting by INGEL.	1. 220 kV Jamkhambaliya-Manza-1 S/C, 2. 220/33 kV Manza-ICT-1&2
2	GD-1	Gujarat	02-09-2026 05:47	02-09-2026 09:37	03:50	4	0	0.01%	0.00%	77443	62429	Complete outage of 220 kV Zura sub station At 05:47 hrs/02-09-2026, 220kV Bhuj- Zura S/C line tripped at Bhuj end only on DT receipt. As the substation is Radial RE Plantly connected, 220kV Zura S/S went dark. Generation loss of 4 MW occurred at Zura S/S due to loss of evacuation path.	1. 220kV Bhuj Jhura S/C
3	GD-1	Madhya Pradesh	04-09-2026 18:15	04-09-2026 19:17	01:02	2054	0	2.41%	0.00%	85199	65323	Complete outage of 400 kV Korba (NTPC) sub station At approximately 18:15 hrs on 04th September 2026, the 400 kV switchyard at NTPC Korba experienced a complete station blackout following the failure and blast of the Y-phase Circuit Breaker pole insulation in the 400 kV Korba–Birsingpur-1 bay. The incident occurred , during a check of isolator operation after rectification work on the breaker. while the bay was under planned shutdown for CRP–SAS migration and maintenance work. NTPC Reported that "During Circuit Breaker testing, the Y-pole DCRM was found abnormal and SF_6 gas purity was found low. A DILO machine was mobilised and rectification work was carried out. During the subsequent check of isolator closing operation, the Y-phase breaker insulation failed and the pole blasted, creating a fault connected to the 400 kV bus system." 400 kV Korba-Birsingpur-1 bay was connected to Bus-3. Bus Section 13A connected Buses 1 and 3, while Bus Section 13B connected Buses 2 and 4. The bus Connection was reported as follows: •Bus-1: Bhilai-2, Vindhyachal-1, Unit-1, Korba West, Tie Transformer-1 and Unit-4. •Bus-2: Bhilai-1, Unit-3, Unit-2 and Tie Transformer-4. •Bus-3: Unit-6 bay, Tie Transformer-3, Vindhyachal-2, Raipur-4 and Birsingpur-1. As per SAS records Zone-1, identified as Bus-3, blocked by communication failure at the time of the Y-phase Check Zone	400 kV KSTPS-Tie Transformer-3 & 420 Bay 400 kV KSTPS-Bus Coupler-1 & 411 Bay 400 kV KSTPS-Bus Coupler-2 & 419 Bay KSTPS-Unit-1 (210 MW) & 407 Bay KSTPS-Unit-2 (210 MW) & 405 Bay 400kV KSTPS-BALCO-1 S/C & 427 Bay 400kV KSTPS-Bhilai-1 & 401 Bay 400kV KSTPS-Sipat-1 S/C & 417 Bay 400kV KSTPS-Bhilai-2 & 403 Bay 400kV KSTPS-Bhatapara-1 S/C & 421 Bay 400kV KSTPS-VSTPS-1 & 406 Bay 400kV KSTPS-Raipur-3 & 423 Bay 400 kV KSTPS-Bus-1 400 kV KSTPS-Bus-2 400 kV KSTPS-Bus-3 400 kV KSTPS-Bus-4 KSTPS-Unit-4 (500 MW) & 412 Bay KSTPS-Unit-5 (500 MW) & 414 Bay 400 kV KSTPS-Tie Transformer-1 & 409 Bay KSTPS-Unit-3 (210 MW) & 402 Bay 400 kV KSTPS-Tie Transformer-4 & 410 Bay 400kV KSTPS-VSTPS-2 & 422 Bay 400 kV KSTPS-Tie Transformer-2 & 415 Bay 400kV KSTPS-Raipur-4 & 424 Bay 400 kV Sipat-Raipur-3 KSTPS-Unit-7 (500 MW) & 425 Bay
4	GD-1	Gujarat	06-09-2026 08:27	06-09-2026 18:12	09:45	50	0	0.06%	0.00%	79675	68322	Complete outage of 220 kV Sidhpur (Torrent) sub station At 08:27 hrs / 06-09-2026, 220 kV Jamkhambaliya-Sidhpur-1 S/C tripped on R-E Fault. Auto-Reclose was attempted but was unsuccessful at the Jamkhambhaliya end. At the Sidhpur end, Main-I Zone-1 distance protection issued a three-pole trip. The Sidhpur Auto-Reclose cycle was initiated but subsequently inhibited following assertion of the Switch-On-To-Fault-related AR blocking signal. Damaged R-phase tension insulator at Tower No. 86 was found during patrolling. Generation loss of 50 MW Occurred at Sidhpur (Torrent Power) due to loss of evacuation path.	1. 220 kV Jamkhambaliya-Sidhpur-1 S/C
5	GD-1	Maharashtra	06-09-2026 12:25	06-09-2026 14:55	02:30	34	0	0.04%	0.00%	79400	70390	Complete outage of 220 kV Chinchwad sub station At 12:24 Hrs on 06.09.2026, the 22 kV Aksharland feeder at 220/132/100/22 kV Chinchwad-1 S/s tripped along with a major fire in the 22 kV switchyard; almost simultaneously the 22 kV Pimpri feeder tripped on a B-phase earth fault with bursting of its Current Transformers. The station's 110V DC system, already stressed with the entire CRP load riding on a single charger, failed to hold up under the fault-feeding condition, so the local protection at Chinchwad could not isolate the fault in time. Fault current continued to flow for well beyond the rated short-circuit withstand duration of the 22 kV switchgear, causing CTs/CBs of the Aksharland, Pimpri, Mahindra, GEC feeders and 80 MVA TF-8 to burst, and extensive fire/sparking in the Control Room Panels. The sustained fault was ultimately cleared only when the six source lines feeding the Chinchwad Bus (220 kV Urse, 220 kV Sahara, 132 kV Narayangaon, 132 kV Air-Inox, 132 kV Lonikand-2 and 132 kV Markal–Lonikand-2) tripped at their remote ends on backup over-current protection, resulting in a complete black-out of 220 kV Chinchwad-1 S/s and an associated loss of approximately 401 MW of load spread across Pimpri-Chinchwad, Pune city and Chakan/Talegaon industrial belt. Generation loss of approx. 34 MW was reported at Rahatani and Varasgaon.	1 22 kV Aksharland Feeder (local) 2 22 kV Pimpri Feeder (local) 3 220/22 kV 80 MVA TF-8 4 220 kV Urse-Chinchwad-1 Line 5 220 kV Sahara-Chinchwad-1 Line 6 132 kV Lonikand2-Chinchwad1 Line 7 132 kV Lonikand2-Markal Line 8 132 kV Air Inox-Chinchwad1 Line 9 132 kV Narayangaon-Vighnahar Line 10 132 kV Rahatani-Chinchwad / Ganeshkhind lines 11 100 kV Talegaon (source failure) 12 220 kV Alephata ICT (LTS)
6	GD-1	Gujarat	06-09-2026 05:03	06-09-2026 22:51	17:48	25	0	0.03%	0.00%	79413	64043	Complete outage of 220 kV Nanavalka sub station At 05:03 hr / 09.09.2026, 220KV-Nanavalka-Bhuj-1 S/C tripped due to B-phase to Earth fault. Generation loss of 25 MW occurred at 220/33kV Nanavalka substation due to loss of the evacuation path. As a result, 220kV Nana Valka sub-station Blacked out.	1. 220 kV Bhuj- Nanavalka(Alfanar) S/C 2. 220-kV Nanavalka-Alfanar- ICT-1 3. 220 kV Nanavalka-Alfanar- ICT-2 4. 220 kV Nanavalka-Alfanar- Bus-1 5. 220 kV Nanavalka-Alfanar- Bus-2

Details of Grid Events during the Month of September 2026 in Western Region

Sl No.	Category of Grid Event (GI 1or GI 2/ GD-1 to GD-5)	Affected Area	Time and Date of occurrence of Grid Event	Time and Date of Restoration	Duration (HH:MM)	Loss of generation / loss of load during the Grid Event		% Loss of generation / loss of load w.r.t Antecedent Generation/Load in the Regional Grid during the Grid Event		Antecedent Generation/Load in the Regional Grid*		Brief details of the event (pre fault and post fault system conditions)	Elements Tripped
						Generation Loss(MW)	Load Loss (MW)	% Generation Loss (MW)	% Load Loss (MW)	Antecedent Generation (MW)	Antecedent Load (MW)		
7	GD-1	Gujarat	09-09-2026 13:55	09-09-2026 20:04	06:09	76	0	0.10%	0.00%	79675	68322	Complete outage of 220 kV Chugger (SITAC) sub station At 13:55 hrs / 09-09-2026, 220 kV Bhuj II-Chugger-1 S/C tripped on B-E Fault. Failed 90 kN silicone-rubber composite insulator was found at tower location 01 during patrolling. Auto-Reclose was attempted but was unsuccessful at the Bhuj II end At the Chugger end, Main-I Zone-2 distance protection issued a three-pole trip. Auto-Reclose cycle was initiated but subsequently all three phases tripped following assertion of the Switch-On-To-Fault signal. Generation loss of 76.4 MW Occurred at Chugger (SITAC) Wind Power Plant due to loss of evacuation path.	1. 220 kV Bhuj II-Chugger-1 S/C
8	GD-1	Gujarat	09-09-2026 13:55	09-09-2026 17:11	03:16	82	0	0.09%	0.00%	94805	75610	Complete outage of 220 kV Zura sub station At 13:55 hrs/09-09-2026, 220kV Bhuj- Zura S/C line tripped at Bhuj end only on DT receipt. As the substation is Radial RE Plantly connected, 220kV Zura S/S went dark. Generation loss of 4 MW occurred at Zura S/S due to loss of evacuation path.	1. 220kV Bhuj Jhura S/C
9	GD-1	Gujarat	11-09-2026 10:53	11-09-2026 11:56	01:03	101	0	0.11%	0.00%	92365	77908	Complete outage of 220 kV Burlay sub station At 10:53 Hrs/11-09-2026, 220kV Shajapur (Dehripal U7) -Shajapur (Burlay U6) line tripped due to LA failure. Generation loss of 101 MW occurred at Shajapur U6 due loss of evacuation path and station became dark.	1 . 220kV Shajapur U7 (Dehripal) -Shajapur U6 (Burley) line 2. 220KV/33KV SHAJAPUR Unit-6(Burley)-ICT-1
10	GD-1	Gujarat	13-09-2026 17:43	13-09-2026 18:37	00:54	132	0	0.16%	0.00%	80952	64027	Complete outage of 220 kV Chugger (SITAC) sub station At 17:43 hrs / 13-09-2026, 220 kV Bhuj II-Chugger-1 S/C tripped on R-E Fault. No abnormalities were found during patrolling. Auto-Reclose was successful at the Bhuj II end. At the Chugger end, Zone-1 distance protection issued a three-pole trip. Auto-Reclose cycle was initiated but subsequently all three phases tripped following assertion of the Switch-On-To-Fault signal. Generation loss of 132 MW Occurred at Chugger (SITAC) Wind Power Plant due to loss of evacuation path.	1. 220 kV Bhuj II-Chugger-1 S/C
11	GD-1	Gujarat	13-09-2026 18:45	17-09-2026 23:51	101:06	50	0	0.06%	0.00%	80660	65049	Complete outage of 220 kV Nanavalka sub station At 18:45 Hrs/ 13-09-2026, 220KV-Nanavalka-Bhuj-1 S/C tripped due to R-phase to Earth fault. Generation loss of 50 MW occurred at 220/33kV Nanavalka substation due to loss of the evacuation path as a result, 220kV Nana Valka sub-station Blacked out.	1. 220 kV Bhuj- Nanavalka(Alfanar) S/C 2. 220 kV Bhuj- Nanavalka(Alfanar) 3 .220 kV Bhuj- Nanavalka(Alfanar) 4 .220 kV Bhuj- Nanavalka(Alfanar)
12	Near Miss Incident	Gujarat	13-09-2026 12:53	13-09-2026 13:12	00:19	0	0	0.00%	0.00%	77937	66417	Near Miss Incident at of 765 kV Lakadia sub station At 1253 Hrs on 14th September 2026, at 765kV Lakadiya S/S 6 nos of transmission lines tripped from remote end only and were holding at 765kV Lakadiya S/S (As confirmed through SCADA SOE & PMU Line Phase Currents), the reason for tripping of the transmission lines as informed by POWERGRID is DT received from 765kV Lakadiya SS. However, based on the 765kV Lakadiya Positive Sequence Voltage of all the above line, it was observed that voltage were below the Over-voltage threshold. After tripping of the transmission lines, the Khavda complex witnessed a voltage drop from 405kV to 340kV triggering LVRT operation (due to tripping of 6 nos of transmission lines). TPCL (5x800 MW) and Gandhinagar TPS reported hunting in their generators during the incident. Increased bus angle (15 degree increase) was observed between KPS-1 to Bhuj. As a response to the voltage drop, the Renewable Generators at Khavda complex and Bhuj experienced LVRT. No tripping of RE inverters or WTG was reported during the incident. oscillation in reactive power/voltage was observed from 12:53 hrs to 13:17 hrs. This oscillation got reduced when the 765kV lines were charged i.e. 765kV Lakadiya – Bhuj 2 – 1 at 13:12 and 765kV Lakadiya – KPS 2 -1 at 13:17 hrs.	1. 765kV Lakadiya–Banaskantha-1 & 2 2. 1. 765kV Lakadiya–Khavda PS2-1 & 2 3. 1. 765kV Lakadiya–Bhuj II-1&2
13	GI-1	Maharashtra	15-09-2026 09:11	15-09-2026 10:11	01:00	215	12	0.28%	0.02%	76412	63825	Partial outage at 220 kV Chandrapur sub station At 09:11:58 hrs on 15-09-2026, an R-phase to earth fault occurred on 220 kV Chandrapur–Sicom Ckt-2, about 7.85 km from the Chandrapur (GCR) end. The Zone-1 distance relay picked up and issued the R-pole trip command straight away, but the R-pole of the ABB circuit breaker did not clear the fault and the fault current kept flowing for about 0.33 s. The LBB scheme of 220 kV Bus-1 then operated and tripped every element connected to Bus-1, including the bus coupler. 400/220 kV, 315 MVA ICT-1 (on Bus-2) also tripped on Oil Surge Relay which was undesirable. With 220 kV Station Transformer-2 gone, the auxiliary supply of Unit-3 and Unit-4 was lost; GTR-4 tripped on low drum level at 09:27 hrs and GTR-3 was hand tripped at 09:40 hrs, which took out about 215 MW of generation. MSETCL reported a load loss of 12 MW. No LTS/SPS operation was reported.	1. 220 kV Chandrapur Bus-1 2. 220 kV Sicom Ckt-2 3. 220 kV Bus-coupler 4. 220 kV Station Tf-2 5. 400/220/33 kV, 315 MVA ICT-2 6. 220 kV Grace 7. 220 kV Chandrapur-2 8. 220/33 kV, 50 MVA Transformer 9. 220 kV Wani 10 220 kV TSS Ckt-2 11. 400/220/33 kV, 315 MVA ICT-1 (Bus-2) 12. 400 kV GTR-4 (Unit-4) 13. 400 kV GTR-3 (Unit-3)
14	GI-1	Madhya Pradesh	16-09-2026 12:10	16-09-2026 13:45	01:35	160	0	0.20%	0.00%	80610	63616	Partial outage at 220 kV Baradwada sub station At 12:10 Hrs/16-09-2026, 220/33 kV Baradwada (Neemuch Unit-1) ICT-1 and ICT-2 tripped due to O/C in B-ph and O/C in Y-ph respectively. Generation loss of around 160 MW occurred due to loss of evacuation path.	1 . 220/33 kV Baradwada (Neemuch Unit-1) ICT-1 2. 220/33 kV Baradwada (Neemuch Unit-1) ICT-2
15	GD-1	Gujarat	17-09-2026 10:36	18-09-2026 21:36	35:00	131	0	0.16%	0.00%	84300	68217	Complete outage of 220 kV Khakharda (Apraava) sub station At 10:36 Hrs/17-09-2026, 220KV Jamkhambaliya – Khakharda Line tripped due to distance protection at Jamkhambaliya and Earth Fault at Khakharda respectively. Generation loss of around 131 MW occurred due to loss of evacuation path.	1. 220KV Jamkhambaliya – Khakharda
16	GD-1	Gujarat	17-09-2026 03:07	17-09-2026 20:07	17:00	172	0	0.22%	0.00%	77443	62429	Complete outage of 400 kV Khavda PSS14 sub station At 03:07:40 hrs/ 17 Sep 2026, 400 kV KPS-PSS-12 line tripped due to the operation of Y-phase Line Differential Protection. Generation loss of around 172 MW occurred due to loss of evacuation path.	1. 400 kV KPS-PSS-12 2. 400 kV KPS-PSS-14

Details of Grid Events during the Month of September 2026 in Western Region

Sl No.	Category of Grid Event (GI 1or GI 2/ GD-1 to GD-5)	Affected Area	Time and Date of occurrence of Grid Event	Time and Date of Restoration	Duration (HH:MM)	Loss of generation / loss of load during the Grid Event		% Loss of generation / loss of load w.r.t Antecedent Generation/Load in the Regional Grid during the Grid Event		Antecedent Generation/Load in the Regional Grid*		Brief details of the event (pre fault and post fault system conditions)	Elements Tripped
						Generation Loss(MW)	Load Loss (MW)	% Generation Loss (MW)	% Load Loss (MW)	Antecedent Generation (MW)	Antecedent Load (MW)		
17	GI-1	Gujarat	19-09-2026 18:01	19-09-2026 18:37	00:36	0	800	0.00%	1.18%	82315	68063	Partial outage at 220 kV Haldarwa sub station At 18:01 Hrs./ 19.09.2026 220kV Haldarwa bus-2 tripped due to 220kV Jhanor-Haldarwa-2 line CT jumper opened and fell on bus. Approx. 800 MW load loss occurred in Gujarat control area and ~900 MW demand drop observed in Gujarat's demand plot.	1. 220kV Haldarwa Bus-2 2. 220kV Jhanor-Haldarwa-1 3. 220kV Jhanor-Haldarwa-2 4. 220kV Kawas-Haldarwa-2 5. 220kV Kaps-Haldarwa-2 6. 220kV GPEC-Haldarwa-2 7. 220kV Haldarwa-Dahej-1 8. 220kV Haldarwa-Wagra-1 9. 220kV Haldarwa-Dahej-2 10. 220/66kV Haldarwa ICT-1 11. 220/132kV Haldarwa ICT-3
18	GD-1	Gujarat	20-09-2026 16:09	20-09-2026 22:45	06:36	80	0	0.10%	0.00%	81135	64489	Complete outage of 220 kV Tebhada (Welspun) sub station At 16:09 Hrs, 220kV-Tebhada Welspun- Jamkhambalia line tripped on Rph-E fault. Generation loss of 80 MW occurred due to loss of evacuation path at Tebhada Welspun S/S.	1. 220 kV Tebhada Welspun- Jamkhambalia 2. 220/33 kV Tebhada Welspun - ICT-1 3. 220/33 kV Tebhada Welspun - ICT-2
19	GD-1	Madhya Pradesh	20-09-2026 08:43	20-09-2026 11:13	02:30	170	0	0.22%	0.00%	76412	63825	Complete outage of 220 kV Kanwani (Masaya Solar) sub station At 08:43 hrs / 20-09-2026, 220 kV Khandwa-Bhawsingpura-1 S/C tripped on Under voltage stage-2 protection due to a fault in the cable between the CRP panel and the CVT JB of secondary winding in the R-phase of the CVT, which resulted in a voltage drop in the R-phase. Generation loss of 170 MW occured at Bhawsingpura and Kanwani (Solar power) plant due to loss of evacuation path.	1. 220 kV Khandwa-Bhawsingpura-1 S/C 2. 220 kV Bhawsingpura-Kanwani-1 S/C
20	GD-1	Maharashtra	21-09-2026 17:08	21-09-2026 23:30	06:22	64	0	0.07%	0.00%	85724	69728	Complete outage of 220 kV Tuljapur sub station At 17:08 Hrs, 400kV- Tuljapur PSS 1- Konhali line tripped on Rph-Yph fault. Due to loss of evacuation path, Tuljapur PSS-1 & 2 went dark and generation loss of 64 MW occurred.	1. 400kV- Tuljapur PSS 1- Konhali line 2. 400kV- Tuljapur PSS 1- Tuljapur PSS 2 line 3. 400/33 kV Tuljapur PSS 1- ICT-1 4. 400/33 kV Tuljapur PSS 2- ICT-1
21	GD-1	Maharashtra	22-09-2026 17:33	22-09-2026 19:13	01:40	44	0	0.06%	0.00%	76438	71007	Complete outage of 220 kV Jaulala sub station At 17:33 hrs, 220 kV Jaulala- Kallam S/C tripped on R-E fault. Due to loss of evacuation path, 220 kV Jaulala WPP went dark. Generation loss of 44 MW occurred due to to the event.	1. 220 kV Jaulala- Kallam S/C
22	GI-1	DNHDD	22-09-2026 10:51	22-09-2026 11:16	00:25	0	176	0.00%	0.26%	79194	67876	Partial outage at 220 kV Magarwada sub station For loading of 220kV Daman-Magarwada Ckt#1 & 2, load change over from 220kV Bus-II to Bus-I at Magarwada S/s was under process. At 10:51 hrs, during closing of 220kV Bus Coupler R-phase pole of the 220 kV Bus Coupler not operated and an unbalanced three-phase system condition was created. Resulting in operation of the Earth Fault protection of the two incoming 220 kV Vapi–Magarwada lines and the three power transformers connected to Bus-II and Load loss of 176 MW occurred. However, 220kV Daman-Magarwada Ckt#1 & 2 and 220kV Bus#1 remained intact.	1. 220 kV Magarwada Bus coupler 2. 220 kV Magarwada Bus-2 3. 220 kV Magarwada-Vapi-1 4. 220 kV Magarwada-Vapi-2 5. 220/66 kV Magarwada ICT-4 6. 220/66 kV Magarwada ICT-2 7. 220/66 kV Magarwada ICT-3
23	GD-1	Gujarat	24-09-2026 16:34	24-09-2026 19:27	02:53	250	0	0.29%	0.00%	86388	70910	Complete outage at 220 kV Vadva and Devsar sub stations At 16:35 Hrs/ 24-09-2026, 220 kV Bhuj- Vadva line tripped on R-E fault. At the same time, 220 kV Bhuj- devsar line also tripped. Generation loss of 250 MW (139 MW & 111 MW) at 220 kV Vadva & 220 kV Devsar s/s respectively.	1. 220 kV Bhuj- Vadva 2. 220 kV Bhuj- devsar
24	GI-1	Gujarat	25-09-2026 02:09	25-09-2026 03:00	00:51	0	730	0.00%	0.98%	74329	74199	Partial outage at 220 kV Sachin sub station Two separate events reported at 220/66kV Sachin GETCO SS. At 02:09Hrs, 220kV New Navsari-Sachin -2 line tripped due to conductor snapping. Line-1 also tripped due to carrier received at New Navsari end. As Bus coupler at Sachin SS was open, 220kV Bus#B along with connected 03 nos 220/66kV transformers tripped and load loss of 430MW occurred. While restoration of 66KV Sachin-Mangrol feeder, 66kV bus tripped at 03:11Hrs all elements connected to 66kV level tripped, resulting in load loss of 300MW.	1. 220kV Sachin-New Navsari Line-1 2. 220kV Sachin-New Navsari Line-2 3. 220kV Sachin Main Bus B 4. 220/66kV, 160MVA Sachin ICT-1 5. 220/66kV, 160MVA Sachin ICT-2 6. 220/66kV, 160MVA Sachin ICT-4 7. 220/66kV, 160MVA Sachin ICT-1 8. 220/66kV, 160MVA Sachin ICT-2 9. 220/66kV, 160MVA Sachin ICT-3 10.220/66kV, 160MVA Sachin ICT-4 11. 220/66kV, 160MVA Sachin ICT-5
25	GD-1	Gujarat	25-09-2026 14:55	25-09-2026 16:26	01:31	1504	0	2.01%	0.00%	74912	61847	Complete outage of 765/400 kV Khavda PS-3 (Powergrid WR-2) sub station At 14:55hrs, 765 kV Khavda PS-II Bus-3 tripped due to Busbar protection operation (suspected R-phase tracking problem in GIS). At the same time 765KV Khavda PS-II – Khavda PS-III ckt-1 tripped (from KPS-3 only). 765KV Khavda PS-II – Khavda PS-III- Ckt -2 was under planned outage along with A/R non-auto of ckt-1. Due to loss of evacuation path, All RE generators connected to Khavda PS-III tripped and generation loss of 1504MW reported. 765KV Khavda PS-II – Khavda PS-III ckt-1 synchronized at 16:26hrs.	1. 765 kV Khavda PS-2 – Khavda PS-3-1 2. 765/400 kV Khavda PS-3 ICT-1 3. 765/400 kV Khavda PS-3 ICT-2 4. 765/400 kV Khavda PS-3 ICT-3 5. 765/400 kV Khavda PS-3 ICT-4 6. 400 kV Khavda PSS8 – Khavda PS3 7. 400 kV Khavda PSS10 – Khavda PS3 8. 400 kV Khavda PSS11 – Khavda PS3 9. 400 kV Khavda PSS12 – Khavda PS3 10. 400 kV Khavda PSS13 – Khavda PS3 11. 400 kV Khavda PSS14 – Khavda PS3 12 .400 kV NTPC PSS-1 – Khavda PS3 13. 765 kV Khavda PS-II Bus 3
26	GD-1	Madhya Pradesh	26-09-2026 09:56	26-09-2026 11:12	01:16	150	0	0.20%	0.00%	76412	63825	Complete outage of 220 kV Dehripal sub station At 10:53 Hrs/11-09-2026, 220kV Shajapur (Dehripal U7) -Pachora-1 S/C line tripped on over current protection operation. Generation loss of 150 MW occurred at Shajapur U7 due loss of evacuation path and station became dark.	1. 220kV Shajapur (Dehripal U7) -Pachora-1 S/C
27	GD-1	Gujarat	26-09-2026 10:17	01-10-2026 01:11	110:54	6	0	0.01%	0.00%	77379	64805	Complete outage of 220 kV Juniper sub station At 10:17 Hrs/26-09-2026, 220KV Jamkhambaliya – Juniper Line tripped due to B-phase to Earth Fault. Due to loss of evacuation path, Juniper S/s became dead & Infirm Generation loss of around 6 MW occurred.	1. 220KV Jamkhambaliya – Juniper Line
28	GD-1	Gujarat	28-09-2026 10:17	30-09-2026 17:35	55:18	57	0	0.07%	0.00%	78390	67404	Complete outage of 400 kV Khavda PSS14 sub station At 06:59 Hrs, 400 kV Khavda PS 3-Khavda PSS-14 line tripped due to Yph-E fault. Indications at KPS3 end, Yph-E, z1, Fault distance-0.2 km, Fault current- 25 kA. Generation loss of 57 MW occurred due to loss of evacuation path.	400 kV Khavda PS 3-Khavda PSS-14
29	GD-1	Gujarat	30-09-2026 11:46	30-09-2026 13:44	01:58	0	440	0.00%	0.59%	87055	73998	Complete outage of 400 kV Hazira (AMNSPTCL) sub station At 11:46Hrs, 400kV Gandhar Hazira line-1 tripped on Rph-E fault. As, 400kV Gandhar Hazira line-2 was under planned outage from 28-09.2026, AMNSIL station went dark and load loss of around 440MW occurred. By restoration of line-1 at 13:34Hrs, supply restored to 400kV AMNSIL S/S	1. 400KV Jhanor Hazira line-1 2. 400KV Hazira Bus-1&2 3. 400/220KV Hazira ICT-1,2&3

Details of Grid Events during the Month of September 2026 in Southern Region

Sl No.	Category of Grid Event	Affected Area	Time and Date of occurrence of Grid Event	Time and Date of Restoration	Duration (HH:MM)	Loss of generation / loss of load during the Grid Event		% Loss of generation / loss of load w.r.t Antecedent Generation/Load in the Regional Grid during the Grid Event		Antecedent Generation/Load in the Regional Grid*		Brief details of the event (pre fault and post fault system conditions)	Elements Tripped
	(GI 1or GI 2/ GD-1 to GD-5)					Generation Loss(MW)	Load Loss (MW)	% Generation Loss (MW)	% Load Loss (MW)	Antecedent Generation (MW)	Antecedent Load (MW)		
1	GD - 1	ANDHRA PRADESH , ODISHA	05-09-2026 14:06	05-09-2026 15:34	01:28	0	0	0.00%	0.00%	57647.5	70291.3	Complete Outage of 220kV Upper Sileru PH of APGENCO During the antecedent conditions, all 220 kV lines were connected to the 220 kV Upper Sileru Main Bus, while all units were connected to either the Main Bus or the Transfer Bus. The Transfer Bus was provided with a bus sectionalizer, as shown below. According to this configuration, if LBB operates due to the failure of any line breaker, all breakers will open, resulting in a complete outage of the station. As per the reports submitted, the triggering incident was a B-G fault on the 220 kV Upper Sileru-Balimela-1 line. At the Upper Sileru end, the fault was sensed in Zone 1; however, due to the B-phase pole of the line circuit breaker being stuck, the breaker failed to open instantaneously. Consequently, the LBB protection operated for the breaker and tripped all the surrounding breakers. This resulted in a complete outage of the 220 kV Upper Sileru station, without any generation loss.	220KV-DONKARAYI-UPPER_SILERU-1, 220KV-PENDURTHI-UPPER_SILERU-1, 220KV-UPPER_SILERU-BALIMELA-1, UPPER_SILERU - 220KV
2	GD - 1	TAMILNADU	07-09-2026 23:32	07-09-2026 23:59	00:27	194	0	0.37%	0.00%	52458.61	54432.9	Complete outage of 230 kV KILPAUK, 230 kV ATHIPATU of TANTRANSCO and 230 kV NCTPS of TNPGCL 230 kV Kilpauk, 230 kV Athipattu 1& 2 are radially connected with 230 kV NCTPS station. 230 kV Tondiarpet-NCTPS 1&2 was under outage during the event. As per the reports submitted, around 23:21 230 kV NCTPS-Kilpauk line 3 phase tripped at both ends upon sensing B-G fault in Z1. Around 23:32 Hrs, 230 kV Gummidipondi-NCTPS line tripped due to R-G fault , then 230 kV NCTPS-Sriperumbadur line also tripped due to Y-G fault. During the same time Unit-1 & Unit-3 tripped on turbine protection and overfrequency protection operation. After 13 minutes (for house load operation) Unit-2 also tripped due to turbine trip protection. These trippings led to complete outage of 230 kV NCTPS, 230 kV Kilpauk and 230 kV Athipatu stations.	230KV-NCTPS-NCTPS STG3-1, 230KV-GUMMIDIPOONDI-NCTPS-1, 230KV-NCTPS-ATHIPATU-2, 230KV-NCTPS-SRIPERUMBADUR_TN-1, 230KV-NCTPS-KILPAUK-1
3	GD - 1	ANDHRA PRADESH	10-09-2026 11:28	10-09-2026 11:38	00:10	0	160	0.00%	0.22%	59817.58	74005.03	Complete Outage of 220 kV Ramavaram SS , 220 kV Bavojipeta SS, 220 kV Rampachodavaram SS and 220kV Vepakayaladibba SS of APTRANSCO During antecedent conditions, 220 kV Bavojipeta-Purushotapatnam line 1 & 2 and 220 kV Bommur-Vepakayaladibba line were under outage during the event. 220 kV Bavojipeta SS was radially feed from 220 kV Bommuru SS and 220 kV Rampachodavaram SS, 220kV Ramavaram SS, 220kV Vepakayaladibba SS were radially fed from 220 kV Bavojipeta SS. As per the reports submitted, a B-G fault on the 132 kV Ramavaram-Peddapuram-I feeder resulted in Z3 operation at Bommur due to a stuck circuit breaker mechanism. Consequently, the 220 kV Bommur-Bavojipeta line tripped three-phase at the Bommur end, leading to the complete outage of the 220 kV Bavojipeta, Rampachodavaram, and Ramavaram substations.	220KV-BOMMUR-BAVOJIPETA-1
4	GD - 1	ANDHRA PRADESH	14-09-2026 04:57	14-09-2026 06:21	01:24	0	168	0.00%	0.33%	44855.58	50621.21	Complete outage of 220 kV Vizag SWS and 220kV Vizag Steel SS of APTRANSCO 220kV Vizag Steel is radially connected to 220 kV Vizag SWS. As per the reports submitted, the triggering incident was failure of B-phase CT in 220kV Vizag SWS Gangavaram line causing B-G fault in 220kV Bus-2 of Vizag SWS and subsequent failure of R-phase CT in 220kV VSS MRS Line-1 causing R-G fault in 220kV Bus-1 of Vizag SWS. Immediately, 220kV Bus-1 and Bus-2 operated tripping all elements connected to the buses which further led to complete outage of 220 kV Vizag SWS which intrun led to complete outage of 220kV Vizag Steel SS	400KV/220KV GAZUWAKA-ICT-1, 400KV/220KV GAZUWAKA-ICT-2, 400KV/220KV GAZUWAKA-ICT-3, 220KV-VIZAG_SWS-GANGAVARAM-1, VIZAG_SWS - 220KV - Bus 2, 220KV-VIZAG_SWS-PARAVADA-1, 220KV-VIZAG_SWS-PARAVADA-2, 220KV-VIZAG_SWS-PENDURTHI-1, 220KV-VIZAG_SWS-PENDURTHI-2, 220KV-VIZAG_STEEL-VIZAG_SWS-1, 220KV-VIZAG_STEEL-VIZAG_SWS-2
5	GD - 1	KARNATAKA	14-09-2026 14:03	14-09-2026 15:16	01:13	3	3	0.01%	0.00%	51693.77	62613.44	Complete Outage of 220kV Lingapur SS of KPTCL During antecedent conditions, 220kV Lingapur Bus-2 was in idle charged condition and all elements were connected to 220kV Lingapur Bus-1. As per the reports submitted, the triggering incident was jumper cut between CT and CB in 220kV Jindal Lingapur Line-1 and the jumper fell on 220kV Bus-1 causing RYB fault in 220kV Lingapur Bus-1. This led to tripping of all lines connected to 220kV Lingapur Bus-1 which further led to complete outage of 220kV Lingapur SS	220KV-ISPAT-LINGAPUR-1, 220KV-BTPS-LINGAPUR-1, 220KV-MUNIRABAD-LINGAPUR-2, 220KV-LINGAPUR-GANGAVATHI-1, 220KV-LINGAPUR-GANGAVATHI-2
6	GD - 1	KARNATAKA	15-09-2026 11:13	15-09-2026 12:25	01:12	0	56	0.00%	0.08%	57763.53	67224.27	Complete Outage of 220 kV Kadra PH of KPCL and 220kV Karwar SS of KPTCL 220 kV Kadra-Kodsalli line was under outage during the event. 220 kV Karwar SS was radially feed from 220 kV Kadra SS and 220 kV Kadra PH was radially fed from 220kV Kaiga kadra line. As per the reports submitted, the triggering incident was B-G fault in 220kV Kaiga kadra line and the line tripped. Tripping of the only connected line led to complete outage of 220 kV Kadra PH which in turn led to complete outage of 220kV Karwar SS.	220KV-KAIGA-KADRA-1
7	GD - 1	ANDHRA PRADESH	16-09-2026 08:40	16-09-2026 11:09	02:29	230	0	0.42%	0.00%	54500.73	65162.16	Complete Outage of 220kV SAEL2 Solar plant of SAEL 220kV SAEL2 Solar plant is radially connected through 220kV-KURNOOL_PG_III-SAEL2-1. As per the reports submitted, the triggering incident was B-G fault in 220kV-KURNOOL_PG_III-SAEL2-1 and the line tripped. Tripping of the only connected line led to complete outage of 220kV SAEL2 Solar plant.	220KV-KURNOOL_PG_III-SAEL2-1

Details of Grid Events during the Month of September 2026 in Southern Region

Sl No.	Category of Grid Event	Affected Area	Time and Date of occurrence of Grid Event	Time and Date of Restoration	Duration (HH:MM)	Loss of generation / loss of load during the Grid Event		% Loss of generation / loss of load w.r.t Antecedent Generation/Load in the Regional Grid during the Grid Event		Antecedent Generation/Load in the Regional Grid*		Brief details of the event (pre fault and post fault system conditions)	Elements Tripped
	(GI 1or GI 2/ GD-1 to GD-5)					Generation Loss(MW)	Load Loss (MW)	% Generation Loss (MW)	% Load Loss (MW)	Antecedent Generation (MW)	Antecedent Load (MW)		
8	GD - 1	ANDHRA PRADESH	16-09-2026 11:55	16-09-2026 19:16	07:21	250	0	0.42%	0.00%	59441.65	69120.27	Complete Outage of 220kV SAEL2 Solar plant of SAEL 220kV SAEL2 Solar plant is radially connected through 220kV-KURNOOL_PG_III-SAEL2-1. As per the reports submitted, the triggering incident was B-G fault in 220kV-KURNOOL_PG_III-SAEL2-1 and the line tripped. Tripping of the only connected line led to complete outage of 220kV SAEL2 Solar plant.	220KV-KURNOOL_PG_III-SAEL2-1
9	GD - 1	ANDHRA PRADESH , TELANGANA , ANDHRA PRADESH	23-09-2026 03:16	23-09-2026 04:47	01:31	0	10	0.00%	0.02%	49449.96	45454.77	Complete outage of 220 kV Chintoor of APTRANSCO and Bus 2 of Lower Sileru of APGENCO In the antecedent conditions, 220 kV Lower Sileru SS was operating with a double-bus and bus-coupler arrangement, with Bus 2 connected to 220 kV Chintoor SS and 400 kV Asupaka SS, and no generating station connected to Bus 2. The triggering incident was a B-G fault in the 220 kV Asupaka-Lower Sileru line. The fault was cleared by Zone 1 at the Asupaka end after B-pole tripping and unsuccessful A/R due to a persistent fault. At Lower Sileru, carrier-aided Zone 2 operated and the B-pole opened, but SOTF failed to operate, resulting in delayed fault clearance. The uncleared fault was subsequently detected at BG Kothur and Chintoor, resulting in delayed three-phase tripping at both ends. This led to the complete outage of 220 kV Chintoor SS and Bus 2 of 220 kV Lower Sileru SS	220KV-LOWER_SILERU-Chintur-1, 220KV-ASUPAKA-LOWER_SILERU-1, 220KV-Chintur-BG Kothur-1
10	GD - 1	ANDHRA PRADESH	24-09-2026 10:49	24-09-2026 12:58	02:09	523	0	0.91%	0.00%	57561.05	57533.0	Complete Outage of 400 kV AMGEPL_WIND & AMGEPL_SOLAR of AMGEPL In the antecedant conditions , 400 kV AMGEPL_WIND & AMGEPL_SOLAR were radially connected to 400kV Greenko_CPSS . The triggering incident was the maloperation of differential protection at the Greenko_CPSS end of the 400 kV AMGEPL_WIND-Greenko_CPSS line and the line tripped at Greenko end. Subsequently, a sudden overvoltage occurred at the 400 kV AMGEPL_WIND end, which triggered Stage-2 overvoltage protection and tripped the line at the AMGEPL_WIND end. SConsequently, the 400 kV AMGEPL_SOLAR-Greenko_CPSS line tripped at the AMGEPL_SOLAR end due to overvoltage stage-2 protection, while at the Greenko_CPSS end, the line tripped upon receipt of the DT signal.This resulted in the complete outage of the 400 kV AMGEPL_WIND and AMGEPL_SOLAR substations, causing a generation loss of 523 MW.	400KV-GREENKO_CPSS-AMGEPL_SOLAR-1, AMGEPL_SOLAR - 400KV, 400KV-GREENKO_CPSS-AMGEPL_WIND-1, AMGEPL_WIND - 400KV
11	GD - 1	TAMILNADU	28-09-2026 05:56	28-09-2026 13:19	07:23	0	0	0.00%	0.00%	41995.77	56254.62	Complete outage of 400 kV Ennore SEZ of TNPGCL 400 kV Ennore SEZ was radially connected through 400kV SV Chatram Ennore SEZ line. As per the reports submitted, the triggering incident was Y-G fault in 400kV SV Chatram Ennore SEZ lines and the line tripped. Tripping of the only connected line led to complete outage of 400kV SV Chatram Ennore SEZ line.	400KV-ENNORE SEZ-SUNGAVARACHATRAM-1
12	GD - 1	KARNATAKA , TELANGANA	28-09-2026 05:57	28-09-2026 07:22	01:25	0	90	0.00%	0.16%	42056.64	56344.66	Complete Outage of 220 kV Upper_Jurala PH of TGGENCO and 220kV Raichur_KA SS of KPTCL During antecedent conditions, 220kV Upper_Jurala PH was radially connected to 220kV Raichur_KA SS which was radially connected through 220kV RTPS Raichur Line-1&2\. As per the reports submitted, the triggering incident was R-G fault in 220kV RTPS Raichur Line-1&2 and the lines tripped. Tripping of both these lines led to complete outage of 220kV Raichur_KA SS and 220kV Upper_Jurala PH .	220KV-RTPS-RAICHUR_KA-2, 220KV-RTPS-RAICHUR_KA-1
13	GD - 1	KARNATAKA	28-09-2026 18:24	28-09-2026 19:34	01:10	120	0	0.25%	0.00%	48504.13	57616.29	Complete outage of 220 kV HIRIYUR_OSTRO of OSTRO_KANNADA 220kV Hiriyur_Ostro is connected radially to Hiriyur through 220KV-HIRIYUR_OSTRO-HIRIYUR-1. The triggering incident was a R-G fault in 220KV-HIRIYUR_OSTRO-HIRIYUR-1 and the line tripped. Tripping of the only connected line to 220kV Hiriyur_Ostro led to the complete outage of 220 kV Hiriyur_Ostro Generating Station of OSTRO_KANNADA.	220KV-HIRIYUR_OSTRO-HIRIYUR-1
14	GD - 1	TAMILNADU	29-09-2026 12:37	29-09-2026 20:35	07:58	0	4	0.00%	0.01%	54593.98	69974.0	Complete outage of 400 kV Udangudi SS of TNPGCL During the antecedant conditions, 400 kV Udangudi SS was radially connected to 400 kV Ottapidaram SS. As per the reports submitted, the triggering incident was tripping of 400 kV Udangudi-Ottapidaram line-1 on DC earth fault leakage at Ottapidaram end while hand tripping 400 kV Udangudi-Ottapidaram line-2. This led to complete outage of 400 kV Udangudi SS.	400KV-OTTAPIDARAM-UDANGUDI-1, 400KV/21KV UDANGUDI-GT-1
15	GD - 1	TAMILNADU	29-09-2026 15:18	29-09-2026 17:55	02:37	0	0	0.00%	0.00%	52512.02	70966.59	Complete outage of 230 kV Spring_Pugalur Wind 230 kV SPRING_PUGALUR Wind is being radially fed through 230kV Pugalur Sprng Pugalur Line-1. As per the reports submitted, the triggering incident was YB-G fault in 230kV Pugalur Sprng Pugalur Line-1 and the line tripped. Tripping of the only connected line led to complete outage of 230 kV Spring_Pugalur Wind.	230KV-PUGALUR-SPRING_PUGALUR-1
16	GD - 1	TAMILNADU	29-09-2026 21:02	29-09-2026 21:55	00:53	0	4	0.00%	0.01%	46822.64	57892.71	Complete outage of 400 kV Udangudi of TNPGCL During antecedent conditions, 400 kV Udangudi GS was radially connected to 400 kV Ottapidaram SS. As per the reports submitted, the triggering incident for the 400 kV Udangudi-Ottapidaram line was a DC Earth fault at Udangudi end. At Udangudi end line tripped in all three phases. These trippings led to the complete outage of 400 kV Udangudi GS.	400KV-OTTAPIDARAM-UDANGUDI-1, 400KV/11KV UDANGUDI-ST-1
17	GI-1	KARNATAKA	12-09-2026 01:59	12-09-2026 02:50	00:51	488	0	0.98%	0.00%	49609.59	53136.86	Tripping of 220kV Bus-1 of 220kV Sharavathy PH of KPCL As per the reports submitted, the triggering incident was B-G fault in 220kV Sharavathy Belgavi line. At the same time, Sharavathy Unit-6 tripped on over current protection maloperation , but the Unit-6 breaker failed to open. This led to operation of Unit-6 LBB and all elements connected to 220kV Sharavathy Bus-1 tripped. This led to loss of power supply to 220kV Bus-1 of 220kV Sharavathy PH	220KV-SHIRALKOPPA-SHARAVATHY-1, 220KV-SIRSI-SHARAVATHY-1, 220KV-SIRSI-SHARAVATHY-2, 220KV-SHARAVATHY-TALGUPPA-2, 220KV-MRS SHIMOGA-SHARAVATHY-3, 220KV-SHARAVATHY-MRS SHIMOGA-2
18	GI-1	ANDHRA PRADESH , TELANGANA	18-09-2026 19:17	19-09-2026 03:56	08:39	0	0	0.00%	0.00%	54025.75	59409.73	Tripping of 220kV Bus-1 of 220kV Nagarjunsagar_AP(Tallapalli SWS) of APTRANSCO As per the reports submitted, the triggering incident was failure of Y-phase disc insulator near 220kV Nagarjunsagar_AP(Tallapalli SWS) Bus-1 causing Y-G fault in the Bus. Immediately, 220kV Bus-1 BBP operated and all elements connected to the bus tripped.	220KV-NAGARJUNASAGAR_AP-CHALAKURTHY-1, 220KV-NAGARJUNASAGAR_AP-RENTACHINTHALA-2, 220KV-NAGARJUNASAGAR_AP-INAPARAJUPALLI-1, NAGARJUNASAGAR_AP - 220KV
19	GI-1	TELANGANA , ANDHRA PRADESH	20-09-2026 22:39	21-09-2026 01:31	02:52	0	0	0.00%	0.00%	47325.17	51592.9	Tripping of 220kV Bus-2 of Srisailam RB PH of APGENCO As per the reports submitted, the triggering incident was R-G fault in 220kV Srisailam RB Markapuram line. At the same time 220kV Srisailam RB PH Bus-2 BBP maloperated due isolator status issue of 220kV Srisailam RB PH Markapuram line and all the lines connected to 220kV Srisailam RB PH Bus-2 tripped. This led to the tripping of 220kV Bus-2 of Srisailam RB PH	220KV-DOMALAPENTA-SRISAILAM_RIGHT_BANK-1, 220KV-SRISAILAM_RIGHT_BANK-NAGARJUNASAGAR_TS-1, 220KV-SRISAILAM_RIGHT_BANK-MYDUKUR-1, 220KV-SRISAILAM_RIGHT_BANK-SOMAYAJULAPALLI-1

Details of Grid Events during the Month of September 2026 in Eastern Region

Sl No.	Category of Grid Event	Affected Area	Time and Date of occurrence of Grid Event	Time and Date of Restoration	Duration (HH:MM)	Loss of generation / loss of load during the Grid Event		% Loss of generation / loss of load w.r.t Antecedent Generation/Load in the Regional Grid during the Grid Event		Antecedent Generation/Load in the Regional Grid*		Brief details of the event (pre fault and post fault system conditions)	Elements Tripped
	(GI 1 or GI 2/ GD-1 to GD-5)					Generation Loss(MW)	Load Loss (MW)	% Generation Loss (MW)	% Load Loss (MW)	Antecedent Generation (MW)	Antecedent Load (MW)		
1	GI-1	Odisha	05-09-2026 07:58	05-09-2026 08:49	00:51	0	65	0.00%	0.25%	34747	25583	At 07:58 Hrs on 05.09.2026, the B-phase pipe bus conductor of the 220 kV Meramundali–Narsingpur line broken, resulting in a fault on Main Bus-2 at 220 kV Meramundali S/s. Consequently, all elements connected to Main Bus-2 and Main Bus-1(bus coupler tripped to isolate the fault, but the B-phase pole of the bus coupler breaker mechanically failed to open) tripped from the Meramundali end in Z-4 protection, as busbar protection was not available. As a result, the 220 kV Meramundali S/s became dead, leading to a total load loss of approximately 65 MW at Meramundali S/s.	400KV/220KV 315 MVA ICT 1 AT MEERAMUNDALI 400KV/220KV 315 MVA ICT 2 AT MEERAMUNDALI 220KV-TSTPP-MEERAMUNDALI-1 220KV-TSTPP-MEERAMUNDALI-2
2	GI-2	DVC	10-09-2026 08:40	10-09-2026 11:10	02:30	850	0	2.34%	0.00%	36344	25985	At 08:09 hrs on 10.09.2026, the station transformer-2 was shifted on transfer bus through the transfer bus coupler (from Main bus-I) to facilitate maintenance work for attending to oil/air leakage. At 08:40 hrs, the R-phase string insulator of the transfer bus at the line gantry burst, resulting in the tripping of Main Bus-2 at Mejia. Consequently, all elements connected to Main Bus-2 (400kV Mejia–Jamshedpur Ckt-1, 400kV Mejia–Maithon Ckt-2, and Mejia Unit #7, ST#2) also tripped. At the same time Unit #8 also tripped due to tripping of its associated Station transformer (ST#2). Total generation loss of 850 MW reported at Mejia S/s.	400KV-JAMSHEDPUR-MEJIA-1 400KV-MAITHON-MEJIA-2 Mejia Unit-7 (500 MW) Mejia Unit-8 (500 MW) Main Bus-2 at Mejia
3	GD-1	Sikkim	19-09-2026 14:29	19-09-2026 17:25	02:56	487	0	1.50%	0.00%	32532	29340	At 14:29 hrs on 19.09.2026, a high resistive fault was occurred in 400kV Rangpo-Binaguri-2 line and delayed fault clearance from Rangpo end. At the same time 400kV Teesta V- Rangpo Ckt 1 & 2 tripped due to operation of DEF from Teesta V end and DT Received at Rangpo end. Due to tripping of 400kV Rangpo-Teesta V D/C, all running units at Teesta V got tripped due to loss of evacuation path and 400kV Teesta V S/s became dead. Total generation loss of 487 MW reported at Teesta V S/s.	400kV-Teesta V- Rangpo-1 400kV-Teesta V- Rangpo-2 Teesta V Unit-1(170 MW) Teesta V Unit-2(170 MW) Teesta V Unit-3(170 MW)
4	GD-1	West Bengal	23-09-2026 05:36	23-09-2026 07:00	01:24	528	252	1.46%	1.01%	36113	25013	At 05:36 Hrs on 23.09.2026, B-phase CVT of Main Bus-2 at 220 kV switchyard got burst and bus fault occurred. All elements 220kV DPL - AB Zone D/C and 220kV DPL -Bidhannagar got tripped from remote end in Z-2 protection (Bus bar protection was not available at 220kV DPL S/s). DPL Unit-7 and Unit-8 tripped due to loss of evacuation path. Due to tripping of all elements from remote end, 220kV DPL S/s became dead. Generation loss of 528 MW and load loss of 252 MW reported at DPL S/s.	220kV-DPL- Bidhannagar 220kV-DPL-AB ZONE-1 220kV-DPL-AB ZONE-2 DPL Unit-7(300 MW) DPL Unit-8 (250 MW)
5	GD-1	Jharkhand	25-09-2026 12:13	25-09-2026 13:16	01:03	0	28	0.00%	0.13%	26594	20809	At 12:13 Hrs on 25/09/2026, R-Y fault occurred in line and both 220kV Daltonganj-Chatra and 220kV Latehar-Chatra line tripped from remote end in Z-3 protection, resulting in 220kV Chatra S/s became dead. Total load loss of 28 MW was reported at Chatra S/s.	220KV-DALTONGANJ-CHATRA-1 220 kV Latehar–Chatra

Details of Grid Events during the Month of September 2026 in North Eastern Region

Sl No.	Category of Grid Event	Affected Area	Time and Date of occurrence of Grid Event	Time and Date of Restoration	Duration (HH:MM)	Loss of generation / loss of load during the Grid Event		% Loss of generation / loss of load w.r.t Antecedent Generation/Load in the Regional Grid during the Grid Event		Antecedent Generation/Load in the Regional Grid*		Brief details of the event (pre fault and post fault system conditions)	Elements Tripped
	(GI 1or GI 2/ GD-1 to GD-5)					Generation Loss(MW)	Load Loss (MW)	% Generation Loss (MW)	% Load Loss (MW)	Antecedent Generation (MW)	Antecedent Load (MW)		
1	GD I	Manipur	05-09-2026 13:32	05-09-2026 16:35	03:03	0	2	0.00%	0.07%	3758	2941	Rengpang area of Manipur Power System was connected with rest of NER Grid through 132kV Loktak Rengpang line. The 132kV-Jiribam-Rengpang line was under long outage since 18:18 Hrs of 17.11.2023. At 13:32 Hrs of 05-09-2026, 132kV Loktak - Rengpang line tripped. Due to tripping of this element, Rengpang area of Manipur Power System was isolated from NER Grid and collapsed due to no source available in this area. Power was restored after charging 132 kV Loktak - Rengpang line at 16:35 hrs of 05.09.2026	132kV Loktak - Rengpang line
2	GD I	Mizoram	05-09-2026 13:32	05-09-2026 18:25	04:53	0	28	0.00%	0.88%	4251	3193	Lunglei area of Mizoram Power System was connected radially to the rest of NER grid via 132 kV Melriat – Lunglei line. 132kV Serchip - Lunglei line was kept open due to system requirement. At 17:07 Hrs of 05-09-2026, 132 kV Melriat – Lunglei line tripped. Due to tripping of this element, Lunglei area of Mizoram Power System was isolated from NER Grid and collapsed due to no source available in this area. Power supply was restored to Lunglei area of Mizoram Power System by charging the 132 kV Serchhip - Lunglei Line at 18:25 Hrs of 05-09-2026	132 kV Melriat – Lunglei line
3	GD I	Manipur	07-09-2026 21:51	07-09-2026 22:03	00:12	0	6	0.00%	0.16%	4428	3757	The Karong area of the Manipur Power System is connected to the rest of the NER Grid via the 132kV Karong-Kohima and 132kV Karong-Gamphajol lines. At 21:51 Hrs of 07-09-2026, the 132 kV Karong–Kohima line & 132kV Karong-Gamphajol lines tripped, Due to tripping of these elements, Karong area of the Manipur Power System was isolated from NER Grid and collapsed due to no source available in this area. Power supply to the Karong area was restored by charging the 132kV Karong-Gamphajol line at 22:03 Hrs of 07-09-2026.	132 kV Karong–Kohima line & 132kV Karong-Gamphajol line
4	GD I	Mizoram	11-09-2026 17:50	11-09-2026 17:59	00:09	57	0	1.31%	0.00%	4343	3609	Tuirial HEP of Mizoram power system was connected with rest of NER grid through 132 kV Tuirial-Kolasib Line. At 17:50 hrs of 11-09-2026, 132 kV Tuirial-Kolasib line tripped at Tuirial end resulting into blackout at Tuirial HEP. 132 kV Tuirial-Kolasib line charged at 17:59 hrs of 11-09-2026.	132 kV Tuirial-Kolasib line; Tuirial Unit-1; Tuirial Unit-2
5	GD I	Mizoram	11-09-2026 18:39	11-09-2026 18:49	00:10	57	0	1.26%	0.00%	4541	3744	Tuirial HEP of Mizoram power system was connected with rest of NER grid through 132 kV Tuirial-Kolasib Line. At 18:39 hrs of 11-09-2026, 132 kV Tuirial-Kolasib line tripped at Tuirial end resulting into blackout at Tuirial HEP. 132 kV Tuirial-Kolasib line charged at 18:49 hrs of 11-09-2026.	132 kV Tuirial-Kolasib line; Tuirial Unit-1; Tuirial Unit-2
6	GD I	Arunachal Pradesh	12-09-2026 17:23	12-09-2026 18:21	00:58	226	22	6.78%	0.68%	3335	3216	132kV S/S of Panyor HEP of NEEPCO is connected to the NER grid through 400/132 kV 360 MVA ICT 1 & ICT-2 at Panyor, 132kV Panyor – Lekhi, 132kV Panyor – Pare and 132kV Panyor – Itangar. 132 kV Ziro, 132 kV Daporijo, 132 kV Basar and 132 kV Along areas of Arunachal Pradesh Power System were connected to the rest of the NER grid through 132kV Ziro-Panyor line (132 kV Along-Pasighat line was under outage since 12:42 Hrs of 12-09-2026). At 17:23 Hrs of 12-09-2026, 132 kV Bus A & B of Panyor HEP tripped due to load imbalance (as informed verbally by Panyor). This resulted in blackout of 132 kV Ziro, 132 kV Daporijo, 132 kV Basar and 132 kV Along areas of Arunachal Pradesh Power System & generation of Panyor Unit 2 & 3 due to loss of evacuation path. Power supply was extended to Along, Basar, Daporijo & Ziro areas by charging 132 kV Along-Pasighat line at 18:21 Hrs, 132kV Basar-Along line at 18:47 Hrs, 132kV Daporijo-Basar at 18:50 Hrs & 132kV Ziro-Daporijo line at 19:09 Hrs . 132kV Bus B at Panyor is charged at 21:04 Hrs of 12-09-2026 by charging 400/132kV ICT-1 at Panyor.	400/132kV ICT 1 at Panyor; 400/132kV ICT 2 at Panyor; Panyor Unit 2; Panyor Unit 3
7	GD I	Mizoram	13-09-2026 12:14	13-09-2026 12:26	00:12	61	0	1.64%	0.00%	3725	2525	Tuirial HEP of Mizoram power system was connected with rest of NER grid through 132 kV Tuirial-Kolasib Line. At 12:14 hrs of 13-09-2026, 132 kV Tuirial-Kolasib line tripped at Tuirial end resulting into blackout at Tuirial HEP. 132 kV Tuirial-Kolasib line charged at 12:26 hrs of 13-09-2026.	132 kV Tuirial-Kolasib line; Tuirial Unit-1; Tuirial Unit-2
8	GD I	Manipur	14-09-2026 14:17	14-09-2026 14:46	00:29	0	32	0.00%	1.04%	3648	3081	Ningthoukhong area of Manipur Power System is connected with the rest of the NER Grid through 132kV Loktak-Ningthoukhong, 132kV Ningthoukhong-Imphal ckt-1,2,3 and 132kV Ningthoukhong-Churachandpur ckt-2 lines. Churachandpur area of Manipur Power System is connected with the rest of the NER Grid through 132kV Churachandpur-Kakching, 132kV Ningthoukhong-Churachandpur ckt-2 and 132kV Churachandpur-Elangkangpokpi lines. At 14:17 Hrs of 14-09-2026, the Ningthoukhong area was isolated from the NER Grid due to the simultaneous tripping of the 132kV Loktak-Ningthoukhong, 132kV Ningthoukhong-Imphal ckt-1,2,3 and 132kV Ningthoukhong-Churachandpur ckt-2 lines, and the Churachandpur area was also isolated at the same time due to the simultaneous tripping of the 132 kV Churachandpur-Kakching and 132 kV Churachandpur-Elangkangpokpi lines.	132 kV Imphal- Ningthoukhong ckt-1 132 kV Imphal- Ningthoukhong ckt-2 132 kV Imphal- Ningthoukhong ckt-3 132 kV Loktak- Ningthoukhong 132kV Ningthoukhong-Churachandpur ckt-2 132kV Churachandpur-Kakching 132kV Churachandpur-Elangkangpokpi
9	GD I	Mizoram	15-09-2026 10:24	15-09-2026 10:32	00:08	60	0	1.65%	0.00%	3641	2849	Tuirial HEP of Mizoram power system was connected with rest of NER grid through 132 kV Tuirial-Kolasib Line. At 10:24 hrs of 15-09-2026, 132 kV Tuirial-Kolasib line tripped at Tuirial end resulting into blackout at Tuirial HEP. At the same time, 132kV Kolasib – Bairabi line tripped. 132 kV Tuirial-Kolasib line charged at 10:32 hrs of 15-09-2026.	132 kV Tuirial-Kolasib line; Tuirial Unit-1; Tuirial Unit-2
10	GD I	Mizoram	15-09-2026 10:43	15-09-2026 10:48	00:05	28	0	0.79%	0.00%	3543	2862	Tuirial HEP of Mizoram power system was connected with rest of NER grid through 132 kV Tuirial-Kolasib Line. At 10:43 hrs of 15-09-2026, 132 kV Tuirial-Kolasib line tripped at Tuirial end resulting into blackout at Tuirial HEP. At the same time, 132kV Kolasib – Bairabi line tripped. 132 kV Tuirial-Kolasib line charged at 10:48 hrs of 15-09-2026.	132 kV Tuirial-Kolasib line; Tuirial Unit-1

Details of Grid Events during the Month of September 2026 in North Eastern Region

Sl No.	Category of Grid Event	Affected Area	Time and Date of occurrence of Grid Event	Time and Date of Restoration	Duration (HH:MM)	Loss of generation / loss of load during the Grid Event		% Loss of generation / loss of load w.r.t Antecedent Generation/Load in the Regional Grid during the Grid Event		Antecedent Generation/Load in the Regional Grid*		Brief details of the event (pre fault and post fault system conditions)	Elements Tripped
	(GI 1or GI 2/ GD-1 to GD-5)					Generation Loss(MW)	Load Loss (MW)	% Generation Loss (MW)	% Load Loss (MW)	Antecedent Generation (MW)	Antecedent Load (MW)		
11	GD I	Mizoram	15-09-2026 13:19	15-09-2026 13:25	00:06	59	0	1.78%	0.00%	3308	2988	Tuirial HEP of Mizoram power system was connected with rest of NER grid through 132 kV Tuirial-Kolasib Line. At 13:19 hrs of 15-09-2026, 132 kV Tuirial-Kolasib line tripped at Tuirial end resulting into blackout at Tuirial HEP. 132 kV Tuirial-Kolasib line charged at 13:25 hrs of 15-09-2026.	132 kV Tuirial-Kolasib line; Tuirial Unit-1; Tuirial Unit-2
12	GD I	Mizoram	18-09-2026 14:09	18-09-2026 14:16	00:07	59	0	1.79%	0.00%	3297	2891	Tuirial HEP of Mizoram power system was connected with rest of NER grid through 132 kV Tuirial-Kolasib Line. At 14:09 hrs of 18-09-2026, 132 kV Tuirial-Kolasib line tripped at Tuirial and Kolasib end resulting into blackout at Tuirial HEP. 132 kV Tuirial-Kolasib line charged at 14:16 hrs of 18-09-2026.	132 kV Tuirial-Kolasib line; Tuirial Unit-1; Tuirial Unit-2
13	GD I	Mizoram	20-09-2026 18:59	20-09-2026 19:30	00:31	0	20	0.00%	0.58%	4225	3425	The Saitual, vankal, khawzawl area of the Mizoram Power System was connected to the rest of the NER grid via 132 kV Saitual–Zuangtui line. At 18:59 Hrs of 20-09-2026, the 132 kV Saitual–Zuangtui line tripped. Due to tripping of this line, Saitual, vankal, khawzawl area of the Mizoram Power System was isolated from NER Grid and collapsed due to no source available in this area. Power supply was restored to Saitual, vankal, khawzawl area of the Mizoram Power System by charging of 132 kV Saitual–Zuangtui line at 19:30 hrs of 20-09-2026	132 kV Saitual–Zuangtui line
14	GD I	Mizoram	21-09-2026 14:35	21-09-2026 14:44	00:09	60	0	1.81%	0.00%	3306	3140	Tuirial HEP of Mizoram power system was connected with rest of NER grid through 132 kV Tuirial-Kolasib Line. At 14:35 hrs of 21-09-2026, 132 kV Tuirial-Kolasib line tripped at Tuirial and Kolasib end resulting into blackout at Tuirial HEP. 132 kV Tuirial-Kolasib line charged at 14:44 hrs of 21-09-2026.	132 kV Tuirial-Kolasib line; Tuirial Unit-1; Tuirial Unit-2
15	GD I	Mizoram	21-09-2026 15:10	21-09-2026 15:22	00:12	30	0	0.85%	0.00%	3546	3567	Tuirial HEP of Mizoram power system was connected with rest of NER grid through 132 kV Tuirial-Kolasib Line. At 15:10 hrs of 21-09-2026, 132 kV Tuirial-Kolasib line tripped at Tuirial and Kolasib end resulting into blackout at Tuirial HEP. 132 kV Tuirial-Kolasib line charged at 15:22 hrs of 21-09-2026.	132 kV Tuirial-Kolasib line; Tuirial Unit-1;
16	GD I	Manipur	22-09-2026 08:45	22-09-2026 09:23	00:38	0	17	0.00%	0.63%	3511	2705	The Karong and Gamphajol areas of the Manipur Power System were connected to the rest of the NER Grid via the 132kV Karong-Kohima and 132kV Karong-Gamphajol lines. At 08:45 Hrs of 22-09-2026, the 132 kV Karong–Kohima line tripped, Due to tripping of this line, Karong and Gamphajol areas of the Manipur Power System were isolated from NER Grid and collapsed due to no source available in this area. Power supply to the Karong and Gamphajol areas was restored by charging the 132kV Karong-Kohima line at 09:23 Hrs of 22-09-2026.	132kV Karong-Kohima line
17	GD I	Tripura	22-09-2026 15:23	22-09-2026 16:56	01:33	0	4	0.00%	0.12%	3315	3217	Manu area of Tripura Power System was radially connected to the rest of the NER Power system via 132Kv Manu- Ambassa line. At 15:23 hours on 22-09-2026, 132 kV Manu- Ambassa line tripped, resulting in the blackout of 132 kV Manu substation. Power supply was restored to Manu substation of Tripura Power System by charging 132 kV PK Bari(ISTS) - Manu line at 16:56 Hrs after planned shutdown returned.	132 kV Manu-Ambassa
18	GD I	Arunachal Pradesh	23-09-2026 14:36	23-09-2026 15:08	00:32	0	17	0.00%	0.57%	3355	2970	Pasighat, Napit and Niglok areas of the AP Power System were connected with the rest of the NER Grid through the 132 kV Along–Pasighat and 132 kV Roing–Pasighat lines. At 13:50 Hrs on 23-09-2026, the 132 kV Along–Pasighat line tripped. Subsequently, at 14:36 Hrs, during the charging attempt of the 132 kV Along–Pasighat line, the 132 kV Roing–Pasighat line also tripped. Due to the outage of both the lines, Pasighat, Napit and Niglok areas of the AP Power System were isolated from the NER Grid and collapsed due to the unavailability of any source in those areas. Power supply to Pasighat and Napit Substations of Arunachal Pradesh was restored at 15:08 Hrs and 15:34 Hrs, respectively, by charging the 132 kV Roing–Pasighat and 132 kV Pasighat–Napit transmission lines, respectively.	132 kV Roing–Pasighat line
19	GD I	Mizoram	24-09-2026 21:23	24-09-2026 22:27	01:04	0	60	0.00%	1.55%	3932	3859	The Zuangtui, Serchip, Saitual, Vankal & Khawzawl areas of Mizoram Power System were connected to the rest of the NER grid via 132 kV Melriat (PG)–Zuangtui line, 132 kV Zuangtui-Serchip line & 132 kV Zuangtui-Saitual lines tripped. At 21:23 Hrs of 24-09-2026, the 132 kV Melriat (PG)–Zuangtui line tripped. Due to tripping of this line, the radially connected 132 kV Zuangtui-Serchip line & 132 kV Zuangtui-Saitual lines tripped & Zuangtui, Serchip, Saitual, Vankal & Khawzawl areas of the Mizoram Power System were isolated from NER Grid and collapsed due to no source available in this area. Power supply was restored to Zuangtui area of the Mizoram Power System by charging of 132 kV Zuangtui (old)-Zuangtui (new) line at 22:27 hrs of 24-09-2026.	132 kV Zuangtui -Saitual 132 kV Zuangtui-Serchip line 132 kV Melriat (PG)–Zuangtui
20	GD I	Manipur	27-09-2026 07:49	27-09-2026 08:21	00:32	0	2	0.00%	0.07%	3706	2670	Rengpang area of Manipur Power System has connectivity with the rest of NER Grid via 132kV Loktak-Rengpang line. The 132kV-Jiribam-Rengpang line was under long outage since 18:18 Hrs of 17.11.2023. At 07:49 Hrs of 27-09-2026, 132kV Loktak - Rengpang line tripped. Due to tripping of this element, Rengpang area of Manipur Power System was isolated from NER Grid and collapsed due to no source available in this area. Power supply restored at Rengpang at 12:44 Hrs by charging 132kV Loktak - Rengpang line.	132kV Loktak - Rengpang line
21	GD I	Mizoram	27-09-2026 12:23	27-09-2026 12:44	00:21	61	0	1.78%	0.00%	3436	2825	The Turial area of the Mizoram Power System were connected to the rest of the NER grid through the 132 kV Turial–Kolasib line. At 12:23 Hrs of 27-09-2026, the 132 kV Turial–Kolasib line tripped along with Turial Unit-1 and Turial Unit-2. leading to a blackout in the Turial area of the Mizoram Power System. Power supply restored at 12:44 Hrs by charging 132 KV Tuirial – kolasib Line.	132 kV Tuirial-Kolasib line; Tuirial Unit-1; Tuirial Unit-2
22	GD I	Mizoram	30-09-2026 18:13	30-09-2026 18:23	00:10	59	0	1.40%	0.00%	4225	3425	The Turial area of the Mizoram Power System were connected to the rest of the NER grid through the 132 kV Turial–Kolasib line. At 18:13 Hrs of 30-09-2026, the 132 kV Turial–Kolasib line tripped along with Turial Unit-1 and Turial Unit-2. leading to a blackout in the Turial area of the Mizoram Power System. Power supply restored at 18:23 Hrs by charging 132 KV Tuirial – kolasib Line.	132 kV Tuirial-Kolasib line; Tuirial Unit-1; Tuirial Unit-2
23	GI I	Meghalaya	02-09-2026 09:58	02-09-2026 11:04	01:06	126	0	3.33%	0.00%	3784	2535	Leshka HEP of the Meghalaya is radially connected to the rest of the NER Grid via the 132 kV Leshka-Mynkre D/C lines. At 09:58 hrs of 02-09-2026, due to tripping of 132 kV interconnecting lines from powerhouse to switchyard which result to tripping of Units at Leshka HEP. Unit 1, 2 & 3 synchronised at 11:04 Hrs, 11:06 Hrs & 15:52 Hrs of 02-09-2026 respectively.	Myntdu Leshka Unit 1; Myntdu Leshka Unit 2; Myntdu Leshka Unit 3
24	GI I	Tripura	18-09-2026 17:48	18-09-2026 18:27	00:39	44	0	1.16%	0.00%	3802	3642	Power from AgGBPS(RC Nagar) Power Plant of NEEPCO is evacuated through 132kV AgGBPS – Agartala D/C, 132kV AgGBPS – PK Bari(TSECL) D/C and 132kV AgGBPS – Kumarghat. At 17:50 Hrs of 18-09-2026, Y-ph CVT and wave trap of 132kV AgGBPS – Agartala II at AgGBPS end failed and at the same time GTG-2 and STG -2 of AgGBPS tripped on operation of under voltage relay. GTG-4 was desynchronised at 17: 50 Hrs. Also, due to maloperation of Bus Bar protection at 132kV PK Bari(TSECL) , 132kV AgGBS – PK Bari D/C, 132kV PK Bari – Dharmanagar and 132kV PK Bari – Kumarghat lines tripped. GTG-2, GTG-4 and STG-2 was restored at 19:40 Hrs , 18:27 Hrs and 21:38 Hrs of 18-09-2026. 132kV AgGBPS – Agartala II restored at 20:20 Hrs of 19-09-2026 after replacement Y-ph CVT.	AgGBPS GTG 2 Unit; AgGBPS GTG 4 Unit; AgGBPS STG 2 Unit; 132kV AgGBPS – Agartala II